



FINAL REPORT

Six-laning of Kozhikode Bypass (i.e., Vengalam Jn. to Ramanattukara Jn.) from km 230.400 to km 258.800 (approx. 28.400 km) of NH-66 in the State of Kerala executed on design, build, operate and transfer (the "DBOT Annuity" or "Hybrid Annuity)

**SAMARTH INFRAENGG Technocrats
Private Limited**



MAY 2025

Table of Contents

| | |
|--|-----------|
| CHAPTER 1. INTRODUCTION..... | 1 |
| 1.1 INTRODUCTION..... | 1 |
| 1.2 PROJECT AT A GLANCE | 2 |
| 1.3 OBJECTIVE AND SCOPE OF SERVICES..... | 4 |
| 1.4 REVIEW OF CONCESSION AGREEMENT | 6 |
| 1.5 REVIEW OF SETTLEMENT AGREEMENT | 9 |
| 1.6 REVIEW OF PROJECT MILESTONE..... | 13 |
| 1.7 REVIEW OF IE MPR..... | 14 |
| 1.8 REVIEW OF DRAWINGS | 16 |
| 1.9 REVIEW OF PAVEMENT DESIGN..... | 17 |
| 1.10 REVIEW OF EPC AGREEMENT..... | 18 |
| 1.11 BALANCE WORKS | 19 |
| 1.12 REVIEW OF SCHEDULES | 19 |
| CHAPTER 2. SURVEYS AND INVESTIGATIONS | 21 |
| 2.1 INTRODUCTION..... | 21 |
| 2.2 ROAD INVENTORY | 21 |
| 2.3 PAVEMENT CONDITION SURVEYS | 27 |
| 2.4 FALLING WEIGHT DEFLECTOMETERS (FWD) SURVEY | 28 |
| 2.5 ROUGHNESS SURVEYS | 31 |
| 2.6 PAVEMENT COMPOSITION TEST..... | 32 |
| 2.7 MATERIAL INVESTIGATIONS..... | 32 |
| 2.8 CORE INVESTIGATION | 35 |
| 2.9 AXLE LOAD SURVEYS | 37 |
| CHAPTER 3. VALIDATION OF EXECUTED WORKS..... | 38 |
| 3.1 ROAD WORKS | 38 |
| 3.2 STRUCTURES..... | 42 |
| CHAPTER 4. QUALITY AUDIT | 47 |
| 4.1 MATERIAL INVESTIGATION INFERENCES | 47 |
| 4.2 PAVEMENT CONDITION | 52 |
| 4.3 ROUGHNESS..... | 52 |
| 4.4 FWD ANALYSIS AND ASSESSMENT OF OVERLAY REQUIREMENT | 54 |
| 4.5 STRUCTURES..... | 56 |
| 4.6 DRAINAGE AND SLOPE PROTECTION | 62 |
| 4.7 TRAFFIC SAFETY AND ROAD FURNITURE | 62 |
| 4.8 ROAD USER FACILITIES | 62 |
| CHAPTER 5. REHABILITATION PLANS AND DESIGNS | 63 |
| 5.1 DESIGN TRAFFIC LOADING..... | 63 |
| 5.2 PAVEMENT REHABILITATION AND STRENGTHENING | 63 |
| 5.3 STRUCTURAL REHABILITATION..... | 67 |

| | |
|--|-----------|
| CHAPTER 6. OPERATION AND MAINTENANCE..... | 68 |
| 6.1 INTRODUCTION..... | 68 |
| 6.2 CA SPECIFICATIONS FOR MAJOR MAINTENANCE..... | 68 |
| 6.3 INPUTS FOR M&M SCHEDULE..... | 68 |
| 6.4 M&M SCHEDULE..... | 71 |
| 6.5 STRUTURAL PERIODIC MAINTENACE..... | 73 |
| CHAPTER 7. COST..... | 74 |
| 7.1 RATE ANALYSIS..... | 74 |
| 7.2 BALANCE WORK COST..... | 75 |
| 7.3 IMMEDIATE REPAIRS COSTS..... | 78 |
| 7.4 ROUTINE MAINTENANCE & INCIDENT MANAGEMENT COSTS..... | 79 |
| 7.5 PERIODIC MAINTENANCE COSTS..... | 83 |
| 7.6 OPERATIONS COSTS..... | 85 |
| 7.7 TOTAL OPERATION & MAINTENANCE COSTS..... | 86 |

List of Tables

| | |
|--|----|
| Table 1: Project Corridor Chainage System..... | 3 |
| Table 2: Project Details..... | 4 |
| Table 3: COS Summary..... | 12 |
| Table 4: Project Milestones..... | 14 |
| Table 5: FWD Data -Homogenous Section of MCW - LHS..... | 30 |
| Table 6: FWD Data -Homogenous Section of MCW - RHS..... | 31 |
| Table 7: Details of Borrow Soils..... | 33 |
| Table 8: Details of Aggregate Samples..... | 35 |
| Table 9: Details of Sand Sample..... | 35 |
| Table 10: VDF Values Estimated at the Survey Location (Near km 246+960)..... | 37 |
| Table 11: Scope Comparison of executed works..... | 38 |
| Table 12: Summary of Lined Covered Drain..... | 40 |
| Table 13: Summary of Type of Slope Details..... | 40 |
| Table 14: Summary of Safety Barriers along Project Road..... | 40 |
| Table 15: Summary of Junctions..... | 41 |
| Table 16: Details of Road Signs along Project Road..... | 41 |
| Table 17: Summary of High Mast & Lighting along Project Road..... | 41 |
| Table 18: Summary of the Structures..... | 42 |
| Table 19: Age of Structures..... | 42 |
| Table 20: Summary of Expansion Joints & Bearings..... | 42 |

| | |
|--|----|
| Table 21: Summary of Superstructures | 43 |
| Table 22: Summary of Substructures..... | 43 |
| Table 23: Details of CD & Other Structures along Project Road | 43 |
| Table 24: Test Results of Aggregate Samples Details | 49 |
| Table 25: Test Results of Sand Samples Details | 49 |
| Table 26: Test Results of Pavement cores-BC Layers..... | 50 |
| Table 27: Test Results of Pavement cores-DBM Layers..... | 51 |
| Table 28: Summary of Design Moduli of different layers - LHS..... | 54 |
| Table 29: Summary of Design Moduli of different layers - RHS | 55 |
| Table 30: AADT for YR-2025 | 63 |
| Table 31: Estimated Design traffic loading from YR2025 | 63 |
| Table 32: Remaining life of the existing pavement on Both Carriageways | 65 |
| Table 33: Adopted MM schedule for the project for LHS & RHS..... | 72 |
| Table 34: Major Material cost | 74 |
| Table 35: Summary of balance work cost | 75 |
| Table 36: Summary of Initial Capex Cost | 78 |
| Table 37: Major Maintenance Cost | 84 |
| Table 38: Summary of 1 st Year O&M Cost..... | 85 |
| Table 39: Cost Abstract | 86 |
| Table 40: Cost Summary | 87 |

LIST OF APPENDICES

- Appendix-1 Road Inventory
- Appendix-2 Pavement Condition Surveys
- Appendix-3 FWD Data and Analysis
- Appendix-4 Roughness
- Appendix-5 Axle Load Data and Analysis
- Appendix-6 Road Items
- Appendix-7 Material investigations
- Appendix-8 Structures
- Appendix-9 Design loading
- Appendix-10 IIT inputs

ABBREVIATIONS AND SYMBOLS

| | |
|------|--|
| AADT | -Average Annual Daily Traffic |
| AE | -Authority Engineer |
| AMC | -Annual Maintenance Contract |
| ATMS | -Advanced Traffic Management System |
| BC | -Bituminous Concrete |
| BOQ | -Bill of Quantities |
| BOT | -Build, Operate & Transfer |
| CA | -Concession Agreement |
| CBR | -Californian Bearing Ratio |
| CCB | -Concrete Crash Barrier |
| CCR | -Cement Concrete Railing |
| COD | -Commercial Operation Date |
| COS | -Change of Scope |
| CPI | -Consumer Price Index |
| CUP | -Cattle Underpass |
| CVC | -Classified Volume Count |
| CVPD | -Commercial Vehicles per Day |
| DBM | -Dense Bituminous Concrete |
| DPR | -Detailed Project Report |
| ECB | -Emergency Call Box |
| EPC | -Engineering, Procurement and Construction |
| ESI | - Employees' State Insurance |
| FDD | -Filed Dry Density |
| FOB | -Foot Over Bridge |
| FRL | -Finished Road Level |
| FSI | -Free Swell Index |
| FWD | -Falling Weight Deflectometer |
| FY | -Financial Year |
| GOI | - Government of India |
| GR | -Growth Rates |
| GS | -Grade Separated |
| GSB | -Granular Sub Base |
| GST | -Goods and Services Tax |
| HCPT | -Half cell Potential Test |
| HPC | -Hume Pipe Culvert |
| HR | - Human Resources |
| HTMS | -Highway Traffic Management Systems |
| IE | -Independent Engineer |
| IRC | - Indian Roads Congress |

| | |
|---------|--|
| IRC SP | - Indian Roads Congress Special Publications |
| IRI | -International Roughness Index |
| Km | -kilometer |
| LHS | -Left Hand Side |
| LL | -Liquid Limit |
| LS | -Lumpsum |
| m | -Meter |
| MBIU | -Mobile Bridge Inspection Unit |
| MCB | -Metal Beam Crash Barrier |
| MCS | -Micro Surfacing |
| MCW | -Main Carriageway |
| MDD | -Maximum Dry Density |
| MHR | -Metallic Hand Rail |
| MJB | -Major Bridge |
| mm | -Millimeter |
| MM | -Major Maintenance |
| MNB | -Minor Bridge |
| MoRTH | - Ministry of Road Transport & Highways |
| Mpa | -Mega Pascal |
| MR | -Resilient Modulus |
| MSA | -Million Standard Axle |
| NDT | -Non-Destructive Testing |
| NHAI | - National Highways Authority of India |
| NSV | -Network survey Vehicle |
| O&M | - Operation and Maintenance |
| OL | -Overlay |
| PF | -Provident Fund |
| PGR | -Pedestrian Guard Rail |
| PI | -Plasticity Index |
| PL | -Plastic Limit |
| PM | -Periodic Maintenance |
| PUP | -Pedestrian Underpass |
| R&R | -Repair and Rehabilitation |
| RCC | -Reinforced Cement Concrete |
| RE Wall | -Reinforced Earth Wall |
| RHS | -Right Hand Side |
| RHT | -Rebound Hammer Test |
| RM | -Routine Maintenance |
| ROB | -Road Over Bridge |
| RPO | -Route Patrol Officer |
| RUB | -Road Under Bridge |

| | |
|------|----------------------------------|
| SDBC | -Semi-Dense Bituminous Concrete |
| SPV | -Special Purpose Vehicle |
| SR | -Service Road |
| SWB | -Static Weigh Bridge |
| TCS | -Typical cross Section |
| TDRT | -Transient Dynamic Response test |
| TMS | -Toll Management System |
| UI | -Unevenness Index |
| UPVT | -Ultra Pulse Velocity test |
| VDF | -Vehicle Damage Factor |
| VG | -Viscosity Grade |
| VUP | -Vehicular Under pass |
| WBM | -Water Bound Macadam |
| WMM | -Wet Mix Macadam |
| WPI | -Wholesale Price Index |

CHAPTER 1. INTRODUCTION

1.1 INTRODUCTION

The Government of India had entrusted to the Authority, “National Highways Authority of India” for the development, maintenance and management of National Highway No. 66 including the section from km 230.400 to km 258.800 (Design Chainage) (approx. 28.400 km). The Authority had resolved to augment the existing Kozhikode Bypass (i.e., Vengalam Jn. To Ramanattukara Jn.) from km 230.400 to km 258.800 (approximately 28.400 km) on the section of National Highway No. 66 (“NH 66”) in the State of Kerala by Six-Laning thereof (the “Project”) on design, build, operate and transfer (the “DBOT Annuity” or “Hybrid Annuity”) basis. Accordingly, Authority has invited tenders and awarded the Project to the successful bidder, M/s KMC Constructions Limited on 26.02.2018 (LOA).

Consequent to this, M/s KMC Constructions Limited, formed a Special Purpose Vehicle (SPV) in the name M/s Calicut Expressway Private Limited (CEPL), as the Concessionaire for implementing/execution of the project. The Concession Agreement was signed between Authority and the Concessionaire on 18.04.2018. However, Concessionaire could not submit Performance Security Bank Guarantee (PSBG) within the scheduled time (30 days) from the date of signing of the Concession Agreement stating the main reason for delay is stringent conditions being imposed by the Bank due to mounting NPAs.

Further Settlement Agreement made on 11.01.2021 to resolve and amicably settle the dispute of declaration of Appointed Date. Concessionaire agreed for the amount of Rs. 27.97 Cr.as damages for delays on the part of Concessionaire shall be recovered in two equal instalments of 50% each from the payment to be made in respect of the 1st & 2nd Payments Milestone of the Concessionaire along with interest rate of 9% with effect from the date of signing of Settlement Agreement.

M/s INKEL Ltd., a PPP initiative of the Government of Kerala, has entered the project both as an EPC partner and part shareholder, at 24.44% of the equity to implement the Project. Based on revised policy circulars, the Concessionaire vide letter dt: 06.03.2019 submitted the proposal for further transfer of 24.56% of the Company M/s Calicut Expressway Pvt. Ltd. (CEPL) to M/s INKEL Infrastructure Development Projects Limited (IIDPL) and changing the EPC contractor from M/s KMC to M/s KMC-INKEL Ltd. (JV) and sought approval of Competent Authority. Subsequent to detailed deliberation, Authority on 13.12.2019 approved “In-Principal” for acquisition of 49% equity in CEPL by IIDPL.

Accordingly Financial Close has been declared by Authority on 22.02.2021. Presently, the Project is still under Construction stage, Concessionaire has applied PCOD on 24.12.2024 for a completed length of 17.138 km of Main Carriageway and 16.172 km BHS of Service Road out of 28.400km.

M/s Actis GP LLP intends to acquire this project from the present Concessionaire and thus, engaged M/s Samarth Infraengg Technocrats to undertake a technical due diligence study for the said project.

This report highlights the findings of technical diligence undertaken by consultants on the project.

1.2 PROJECT AT A GLANCE


The site of the Six-lane divided Project Highway comprises the section of National Highway NH-66, including section from Km 230.400 to Km 258.800 in the State of Kerala.

National Highway 66, commonly referred as "NH 66" is a 1640 km long busy National Highway that runs from north to south along the western coast of India, parallel to the Western Ghats. It connects Mumbai in Maharashtra and Kanyakumari in Tamil Nadu, passing through the states of Maharashtra, Goa, Karnataka, Kerala and Tamil Nadu.

NH-66 connects many Cities like Panvel, Mangaon, Mahad, Poladpur, Khed, Chiplun, Sangameshwar, Ratnagiri, Rajapur, Kankavli, Kudal, and Sawantwadi in the state of Maharashtra. Panaji and Margao in the state of Goa. Karwar, Ankola, Honnavar, Murudeshwar, Bhatkal, Udupi, Surathkal, Mangaluru, Thokottu, Kotekar, and Talapady in the state of Karnataka. Kasaragod, Kannur, Thalassery, Kozhikode, Ramanattukara, Kottakkal, Valanchery, Kuttippuram, Vadanappally, Varapuzha, Kochi, Alappuzha, Ambalapuzha, Kollam, Kottiyam, Thiruvananthapuram and Neyyattinkara in the State of Kerala and Marthandam, Nagercoil and Kanyakumari in the state of Tamil Nadu.

The project road starts at km 230.400, Kozhikode (formerly known as Calicut) Bypass i.e., Vengalam Jn. and terminates at km 258.800, near Ramanattukara Jn. in the state of Kerala traversing over a length of 28.400 kms. The project road is situated in Kozhikode district.

The location map of the project corridor is shown below.



The following table highlights the Chainage system as per CA vs. Site.

Table 1: Project Corridor Chainage System

| Referencing system | Project Corridor Start Point (km) | Project Corridor End Point (km) | Length (km) |
|--------------------|-----------------------------------|---------------------------------|-------------|
| CA Chainage | 230.400 | 258.800 | 28.400 |
| As per Site | 230.400 | 258.800 | 28.400 |

Photograph showing the start and end point of the project road are presented below:



Following Table highlights the total project at a glance:

Table 2: Project Details

| | |
|--|--|
| Client (Authority) | National Highways Authority of India, New Delhi |
| Concessionaire | Calicut Expressways Pvt. Ltd. (CEPL) |
| Independent Engineer | M/s SA Infrastructure Consultants Private Ltd. Noida, UP. |
| EPC Contractor | M/s KMC-INKEL (JV) |
| Length of The Project | 28.4 kms |
| Estimated Project Cost | Rs.1288.56 Crores |
| Bid Project Cost/ Adjusted Bid Project Cost | Rs.1710 Crores/ Rs.1611.38 Crores |
| Letter of Award (LOA) | 26.02.2018 |
| Date of Signing Concession Agreement | 18.04.2018 |
| Date of Signing Settlement Agreement- I | 11.01.2021 |
| Appointed Date (AD) | 22.02.2021 |
| Scheduled Project completion (730 days from Appointment Date) | 21.02.2023 |
| EOT -1, for 225 days | 04.10.2023 |
| EOT -2, for 106 days | 18.01.2024 |
| Date of Signing Settlement Agreement- II | 08.12.2023 |
| As per Settlement Agreement, EOT-3 for 17.138 km MCW, SR (LHS) 16.172 km, SR (RHS) 16.172 km | 30.06.2024 (expected PCC, for EOT-3) |
| EOT-4 remaining 11.262 km including COS | 25.12.2024 (expected FCC, for EOT-4) |
| O&M Period | 15 years from COD |
| PCOD/FCC | -Not Achieved- Concessionaire applied for PCOD on 24.12.2024 for a completed length of MCW:17.138 km & SR-road (BHS): 16.172 km BHS out of 28.400km |

1.3 OBJECTIVE AND SCOPE OF SERVICES

The main objective of the study is to review the current status of project corridor including details pertaining to its construction and maintenance and to provide requisite technical information for processing the acquisition of said project by client.

The scope of services as defined in the “terms of reference” for consultants is as below:

- Desktop review of project documents such as CA, project schedules, latest MPR's, COS works, GFC drawings of highway and structures, design reports and any other technical documents pertaining to project.
- Undertaking detailed reconnaissance, inventory of Highway & Structures, preparation of O&M cost.
- Following field investigations are considered as per the scope mentioned in your ToR
 - ✓ FWD survey along the Main carriage way (6-Lane section @ 7 points per KM in each direction).
 - ✓ Pavement condition survey and Roughness survey using Network Survey Vehicle (NSV) along main carriageway
 - ✓ Collection and Testing of existing Sub grade and Granular Material (GSB / WMM) characteristics using Test Pits @ one pit for every 5Kms (approximately 6 nos)
 - ✓ Collection and Testing of Borrow Areas for Earthwork and few samples of Aggregates and Sand from quarries (Approximately 4nos)
 - ✓ Axle load survey considered at 1 location for 24hrs and based on CVC supplied by client direction wise MSA along project highway shall be estimated
 - ✓ Undertaking bituminous cores along the existing pavement (approximately 6nos).
 - ✓ Pavement life evaluation with the use of FWD survey as per relevant IRC codes.
- Assessment Major Maintenance schedule subjected to the requirement of CA and Schedules for the balance concession period based on the results of above investigations and using HDM analysis for each homogeneous section.
- Conducting Visual inspection of all the existing structure for the assessment of residual life of structures & rehabilitation measures requirement if any other than mentioned in schedules, costing as per applicable Manual & IRC.
- Based on preliminary visual observation of structures, if required detailed inspection of structures using MBIU along with necessary tests such as NDT testing, UPV etc., shall be taken up upon confirmation from client at mutually agreed quantity and price.
- Review of TMS equipment and functionality at all the toll plaza locations, and also ATMS along the project highway if any. A detailed cost estimate shall be presented w.r.to any deficiencies in TMS & ATMS in comparison with Schedules requirements.
- Verification of balance works, punch list items, etc. (if any) and preparation of an estimate of the cost/ time required to complete the balance works
- Preparation of details O&M cost estimate.
- Risk & opportunity analysis of the projects for the concession period.

1.4 REVIEW OF CONCESSION AGREEMENT

Few important contract clauses of the project road are as presented below

| S. No | Relevant Clause | Description |
|-------|--|--|
| 1 | Initial 2 pages of CA | LOA:26.02.2018 Agreement Signed Date: 18.04.2018 |
| 2 | Clause 3.1 of CA | Concession Period: 15 years from COD |
| 3 | Clause 4.1.2 of CA | The Conditions Precedent required to be satisfied by the Concessionaire within, unless specifically stated, a period of 120 days from the date of this Agreement or on an earlier day acceptable to the Authority |
| 4 | Clause 4.2 of CA (Delay by Authority) | Authority shall pay to the Concessionaire, damages in an amount calculated at the rate of 0.2% performance Security for each day's delay until the fulfilment of such Condition precedent, subjected to the maximum limit equal to the amount of the bid security and upon reaching such limit. |
| 5 | Clause 5.3 of CA (obligation relating to change in ownership) | The Concessionaire shall not undertake or permit any Change in Ownership, except with the prior written approval of the Authority. |
| 6 | Clause 9.1 of CA | Performance Guarantee: 85.50 Crores |
| 7 | Clause 10.3.4 of CA (Right of way) | In the event, the Authority is unable to provide the remaining Site within 180 days from the Appointed Date, the remaining Site of the Project Highway shall be removed from the scope of the work under the provision of Change of Scope. |
| 8 | Clause 12.3.1 of CA | Construction Period: 730 days from the Appointed Date |
| 9 | Clause 14.3 of CA (Provisional Certificate) | Provisional Certificate can be given to Concessionaire for part of the project highway (if the concessionaire has completed 100% of site made available to the Concessionaire up to 146 days from the Appointed Date). |
| 10 | Clause 14.4 of CA | All items in the punch List shall be completed by the Concessionaire within 90 days of the date of issue of the Provisional Certificate. |
| 11 | Clause 15.1 of CA | On issuance of PCC or Completion Certificate, the date can be considered as COD. The Concessionaire shall be entitled to receive Annuity from the Authority in accordance with the provisions this agreement. |
| 12 | Clause 15.2 of CA | COD shall be achieved within 91 days from the scheduled completion date. In the event of delay, damages for delay of COD, 0.2% of the performance security for delay of each day until COD is achieved. |
| 13 | Clause 16.3.2 of CA | Within 7 (seven) days of issuing a Change of Scope Order, the Authority shall make an advance payment to the Concessionaire in a sum equal to 20% (twenty per cent) of the cost of Change of Scope as agreed hereunder, and in the event of a Dispute, 20% (twenty per cent) of the cost assessed by the Independent Engineer. |

| S. No | Relevant Clause | Description |
|-------|--|--|
| 14 | Clause 17.3 of CA | Not later than 90 days prior to the scheduled completion date, the Concessionaire shall provide Maintenance Manual. The Maintenance Manual shall be revised and updated once in every 3 (three) years. |
| 15 | Clause 17.4 of CA | Not later than 45 days prior to the beginning of each Accounting Year during the Operation Period, the Concessionaire shall provide to the Authority and the IE, its proposed annual maintenance programme. |
| 16 | Clause 17.5.2 of CA | Concessionaire has to maintain and operate round the clock rescue post with equipment in accordance with good industry practice. |
| 17 | Clause 17.8.1 of CA (Maintenance obligations) | Damages for breach of maintenance obligations: Damages shall be calculated for each day of delay at higher of (a) 2% of Performance Security (b) 0.1% of the Cost of such repair or rectification. |
| 18 | Clause 17.15 of CA | Installation and operation of CC TV The Concessionaire shall install and operate a closed-circuit television system to monitor such parts of the project as may be necessary and expedient for a safe and secure and smooth operation thereof |
| 19 | Clause 18.2 of CA | All Costs relating to safety requirement shall be borne by the Concessionaire to the extent that such costs and expenses form part of the scope and costs not forming part of the scope shall be undertaken and funded in accordance with the provisions article 16. |
| 20 | Clause 19.1 of CA | Monthly status Report: The Concessionaire shall submit a detailed monthly status Report no later than 7 days after the close of each month |
| 21 | Clause 19.2 of CA | O&M Inspection Report: The IE Shall inspect the Project Highway at least once in a month and send a detailed Report to Authority/ Concessionaire within 7 days of such inspection. |
| 22 | Clause 19.3 of CA (Tests) | For determining that the project highway confirms to the maintenance requirements, IE may ask the Concessionaire to perform certain test and the one of the costs incurred for performing such test to the extent certified by IE will be reimbursed by Authority |
| 23 | Clause 20.3 of CA | Building for Traffic Aid Post: 25 square meter of plinth area for each of the traffic aid post and shall hand over to Authority within 60 days prior to SCOD. |
| 24 | Clause 20.5 CA | Building for Medical Aid post: Construct an Aid post and 2 residential quarters and handover to Authority not later than 30 days prior to Scheduled completion date |
| 25 | Clause 20.7 CA | Recurring expenditure on Police Assistance: One Jeep or similar vehicle in good working condition shall be provided to state police department along with chauffeurs for the round-the-clock patrolling and shall meet operation cost of vehicles including the salaries and allowances of chauffeurs. |
| 26 | Clause 20.8 CA | Recurring expenditure on Medical Aid Posts: On or before COD, the Concessionaire shall provide one ambulance in good working |

| S. No | Relevant Clause | Description |
|-------|---------------------|--|
| | | condition along with chauffeurs for the round-the-clock ambulance services shall meet operation cost of ambulance including the salaries and allowances of chauffeurs. The concessionaire shall also reimburse to the state medical department, the actual expenditure incurred by it in each accounting year on the medical equipment and the pay and allowance of up to two medical personals deployed exclusively for Medical Aid post. |
| 27 | Clause 21.3 CA | Remuneration of IE: Subject to the limits set in Schedule-M, One half of the IE Fee shall be borne by Concessionaire. |
| 28 | Clause 22.1 of CA | Financial Close: The Concessionaire agrees and undertakes the, it shall achieve Financial Close within 150 days from the date of signing of the agreement. In the event of delay, another 120 days extension will be given subjected to payment of damages to the Authority at 0.05% of Performance Security for each day of delay. In the event of further delay, another 95 days extension will be given subjected to payment of damages to the Authority at 0.1% of Performance Security for each day of delay. |
| 29 | Clause 23.1 of CA | Bid Project Cost: 1710 Crores. |
| 30 | Clause 23.3 of CA | Payment of Bid Project Cost 40% of BPC, adjusted for the price index multiple shall be due and payable to the Concessionaire in 5 equal instalment, 8% each during the construction period as per Clause 23.4. The remaining BPC adjusted for the price index multiple, shall be due and payable in 30 biannual instalments commencing from the 180th day of COD as per Clause 23.6. |
| 31 | Clause 23.5 of CA | Bonus on Early Completion: on before 30days at 0.5% of 60% of BPC for the first 30 days by which COD shall precede the schedule Completion date. Thereafter on pro-rata basis. |
| 32 | Clause 23.7 of CA | First Year O&M Cost: 6.30 Crores. |
| | Clause 23.8 of CA | Mobilisation Advance: The Authority upon request of the Concessionaire, can make an advance payment in a sum not exceeding 10% of the Bid Project Cost in 2 equal instalments. |
| 33 | Clause 26.1 of CA | Insurance during Concession Period: The Concessionaire shall affect and maintain at its own cost, during the Construction period and the operation period, such insurances for such maximum sums as may be required under the Financing Agreements, and the Applicable Laws. |
| 34 | Clause 27.2.1 of CA | All fee and expenses of the Statutory Auditors shall be borne by the Concessionaire. |
| 35 | Clause 32.5 of CA | The Concessionaire shall bear and pay all cost incidental to Divestment except stamp duties which shall be payable by Authority. |
| 36 | Clause 33.1 of CA | Concessionaire responsible for all defects and deficiencies for a period of 120 days from termination. |
| 37 | Clause 35.1 of CA | for increase in Cost or reduction in net after tax return due to change in Law, the aggregate financial effect of which exceeds the |

| S. No | Relevant Clause | Description |
|-------|-------------------|---|
| | | higher of Rs. 2.58 crore and 2.0% of Total Annuity payment in any accounting Year, Authority has to compensate. |
| 38 | Clause 35.2 of CA | reduction in Cost or increase in net after tax return, the aggregate financial effect of which exceeds the higher of Rs. 2.58 crore and 2.0% of Total Annuity Payment in any accounting year. Concessionaire has to pay back to Authority. |
| 39 | Clause 38.3 of CA | Arbitration: Any dispute shall be resolved amicably by way of conciliation. If not resolved shall be decided by reference to Arbitration, in accordance with rules of Society for Affordable Redressal of Disputes ("SAROD"), New Delhi and shall be subject to provisions of Arbitration of the International Centre for Alternative Dispute Resolution, New Delhi (the "Rules"), or such other rules as may be mutually agreed by the Parties, and shall be subject to the provisions of the Arbitration and Conciliation Act. |

The Applicable Manual for this Project Road is IRC: SP: 87-2013, for Six-Lane roads. The relevant schedule for Operations and Maintenance (O&M) activities is Schedule K of the Concession Agreement.

Schedule K of CA species that Roughness values exceeding 2750 mm/km in a km-length, needs to be corrected within 180 days. Based on the manual, clause 5.8 for structural evaluation of the pavement deflection measurements shall be taken every 5 years interval. Clause 5.9.6 indicates the strengthening overlay thickness shall not be less than 50mm bituminous concrete.

1.5 REVIEW OF SETTLEMENT AGREEMENT

I) SETTLEMENT Agreement Dt. 11.01.2021



Concessionaire could not submit Performance Security Bank Guarantee (PSBG) within the scheduled time (30 days) from the date of signing of the Concession Agreement stating the main reason for delay is stringent conditions being imposed by the Bank due to mounting NPAs

- D. The Concessionaire vide letter dt:20.12.2018 informed that M/s INKEL Ltd., a PPP initiative of the Government of Kerala, is joining them both as an EPC partner and part shareholder, at 24.4% (subsequently changed to 24.44%) of the equity, to implement the Calicut Bypass project. The action of Concessionaire for transfer of

24.44% of equity shares does not require prior approval of the Competent Authority as per Clause 5.3.2 of Concession Agreement however, subsequent transfer of equity shares will require prior approval of Competent Authority.

- E. The Concessionaire vide letter dt: 09.02.2019 submitted the PSBG, with a delay of 267 days, bearing BG No. 0406219BG0000012, dt: 18.01.2019 for an amount of Rs.85, 50, 00,000/- which was issued on application of INKEL Limited on behalf of Calicut Expressway Pvt. Ltd. However, in view of Policy Guidelines No.3.1.23/2018 dt: 10.09.2018 the PSBG couldn't be accepted and accordingly the Concessionaire was informed by Authority vide letter dt: 23.04.2019. The Concessionaire represented the matter vide letter dt: 02.05.2019.

However, pursuant to the Revised Policy circular no.3.1.25/2019; dt: 04.09.2019 issued by Authority for acceptance of PSBG, the Concessionaire submitted the PSBG in terms thereof on 19.09.2019 which has been accepted by the Authority.

- F. The Concessionaire vide letter dt: 06.03.2019 submitted the proposal for further transfer of 24.56% of the Company M/s Calicut Expressway Pvt. Ltd. (CEPL) to M/s INKEL Infrastructure Development Projects Limited (IIDPL) and changing the EPC contractor from M/s KMC to M/s KMC-INKEL Ltd. (JV) and sought approval of Competent Authority. Subsequent to detailed deliberation, Authority on 13.12.2019 approved "In-Principal" for acquisition of 49% equity in CEPL by IIDPL.
- T. The Concessionaire finally submitted the Financial Closure documents on 15.09.2020. The Authority decided to consider declaration of Appointed Date upon signing of a Settlement Agreement between the Parties.
- W. Based on the suggestions, the matter was again placed by the Technical Division before the Executive Committee of NHAI in its 450th Meeting held on 10.12.2020 and the Executive Committee of NHAI approved the Revised proposal to recover the amount of Rs. 27.97 Crores as damages/penalty on the Concessionaire for the delays on his part in 2 instalments of 50% each from 1st and 2nd Payment Milestone alongwith interest @ 9 % from the date of Settlement Agreement and subject to above, to revive the Concession Agreement of 6 laning of Kozhikode Bypass as recommended.
- 
- 

THE AMOUNT OF FULL AND FINAL SETTLEMENT

The Parties hereby agree that the Concession Agreement shall not be deemed as terminated as contemplated in Clause 4.5, 9.1 & 22.2 of the Concession Agreement. The Concessionaire acknowledges, undertakes and agrees that NHA shall recover an amount of Rs.27.97 crore as penalty for delays on his part in two instalments as mentioned below in clause 3(i) hereinafter.

Parties hereby agree that recovery of the amount in the sum of Rs. 27.97 crore shall be full and final settlement with respect to the issues related to declaration of the Appointed Date as mentioned above. For avoidance of doubt, apart from above, there are no past, present or outstanding liability, claims or counter claims including for delay in achievement of Financial Close / Appointed Date made by either Party.

II) Settlement Agreement Dt. 08.12.2023

For completion of the project, EOT-2 was granted up to 18.01.2024. but the Concessionaire achieved around 52% progress as on 31.10.2023. To complete the balance works, this agreement is executed.

The status of works are as follows.

- Length of the Project is 28.40 Km. SR on LHS is 27.306 Km and SR on RHS is 27.306 Km. The status of land handing over to the Concessionaire as on the Appointed Date+20% of Construction Period is as under:

| Sr. No. | Particulars | Length of Main Carriageway | | Length of Service Road | | | |
|---------|---|----------------------------|-------------------------------|------------------------|--------------------------------|----------------|--------------------------------|
| | | Made Available | Completed | LHS | | RHS | |
| | | | | Made Available | Completed | Made Available | Completed |
| 1 | Land made available upto AD+180 days i.e. upto 21.08.2021 | 28.4 Km | 9.40 Km (DBM upto 31.10.2023) | 27.276 Km | 12.11 Km (DBM upto 31.10.2023) | 27.246 Km | 13.46 Km (DBM upto 31.10.2023) |
| 2 | Land made available after AD + 180 days. | Nil | | Nil | | Nil | |
| 3 | Land yet to be made available. | Nil | | 0.03 Km | | 0.06 Km | |
| | Total | 28.4 Km | 9.40 Km | | 12.11 Km | | 13.46 Km |

- In-principle, approval of COS for a net cost of about Rs. (-) 29 Cr. (Including GST) is under consideration of the Authority for the following items.

Table 3: COS Summary

| Sr. No. | COS Provision | Cost (Rs. in Cr.) |
|---------|--|-------------------|
| 1 | Widening of culverts 30 Nos. | 4.13 |
| 2 | Construction/widening of LVUP/PUP at Km. 239.755, 242.283, 247.210, 241.603 | 11.95 |
| 3 | Shifting of Na!a 2.40 km (increase in width of drain) | 9.74 |
| 4 | FOB at Ch: 257+380 and Ch: 256+860 | 3.39 |
| 5 | Standardization of Service Road | -6.09 |
| 6 | Reduction in median width from 1.50m to 0.50m | -6.36 |
| 7 | Deletion of span of LVUP at 238+300 from 2x12 to 1x12 | -1.04 |
| 8 | To descope remaining work of LHS Major Bridge at Ch. 232+836, 235+389, 250.723& 254+887 duly accounting for the works executed (except the cost of 16 PSC Girders which have already been casted be utilised by Concessionaire on its own at no cost to NHAI) and bringing the executed work to safe position as proposed by IE. | -40 |
| | Total Net COS amount (including GST) | -29 |

Both the parties agreed to the following.

- (i) In-principle approval of COS-1 for a net cost of about Rs. (-) 29 Cr. (Refer details at Recital-F) has been granted by the Authority. Independent Engineer based on the details being submitted by the Concessionaire will work out the net cost on the following principles & submit to NHAI who in turn shall examine, approve such cost and issue an order (COS order):
- (ii) Out of total project length of 28.4 Km, hindrances in the form of COS are in 3.377 km and 9.02 km length was affected due to delay in approval of revised estimates for utility shifting upto 24.06.2023. However, the net affected length is 11.262 Km after excluding overlapping length. Concessionaire agreed to complete the entire project as under:
- (a) All works in the Project Length of 17.138 km [17.138 Km. Main Carriageway; SR (LHS) 16.172 Km.; SR (RHS) 16.172 Km.] by 30.06.2024;
- (b) All works in remaining Project Length of 11.262 km including COS works in this reach by 25.12.2024.

- (iv) After completion of all works in 17.138 Km, Provisional Completion Certificate (PCC) would be issued and the Annuity, Interest and O&M Payments would be made based on the proportionate BPC for 17.138 Km.

| PCC | Likely date | Likely Completed Length of Reaches | BPC corresponding to completed length |
|------------------|--|------------------------------------|---------------------------------------|
| PCC | 30.06.2024 | 17.138 km | BPC-1 |
| Final Completion | 25.12.2024 (within 180 days of 30.06.2024 i.e first annuity payment date) | 11.262 km | BPC-2 |

| Annuity | Due date | Annuity Payment | Interest Payment | O&M Payment |
|-------------------------|---------------------------------------|---|------------------|-------------|
| 1 st Annuity | 27.12.2024 (30.06.2024 + 180 days) | BPC-1+BPC-2 (if final completion is before 27.12.2024) | BPC-1 | BPC-1 |
| 2 nd Annuity | 27.06.2025 | BPC-1+BPC-2 | BPC-1+BPC-2 | BPC-1+BPC-2 |

1.6 REVIEW OF PROJECT MILESTONE

Competent Authority has accorded 2nd EOT for 106 days vide e-office File No: 12395/NHAI/PIU-Kozhikode/KozhikodeBypass/EOT up to 18.01.2024 and details of revised mile stones are as presented below.

| Sl. No | Description | Scheduled Milestone Date as per CA | Milestone Date as per approved 1 st EOT (225 Days) | Milestone Date as per approved 2 nd EOT (106 Days) |
|--------|----------------------------------|------------------------------------|---|---|
| 1 | Project Milestone-I (20%) | 20-08-2021 | 02-04-2022 | 17-07-2022 |
| 2 | Project Milestone-II (35%) | 21-02-2022 | 04-10-2022 | 18-01-2023 |
| 3 | Project Milestone-III (75%) | 25-08-2022 | 07-04-2023 | 22-07-2023 |
| 4 | Scheduled Completion Date (100%) | 21-02-2023 | 04-10-2023 | 18-01-2024 |

Milestone-1 & 2 are already achieved and settlement agreement made on 08.12.2023 to complete the balance works for 17.138 Km of Main Carriageway and 16.172 kms of Service Road on 30.06.2024 and remaining project length of 11.262 km including COS works to complete by 25.12.2024.

Further, Concessionaire requested for revised proposal as per delay period of 448days i.e.,

- ✓ 30.06.2024 to extend up to 21.09.2025 and
- ✓ 25.12.2024 to extend up to 18.03.2026

1.7 REVIEW OF IE MPR

Based on the latest available IE MPR for the month of Jan-2025 following items are presented below.

Table 4: Project Milestones

| Project Milestone | Description (Days from Appointed Date) | Planned | | Actual | | Revised Date (As per EOT for 331 days approved by Authority) | Delay (No. of months) | Current Status |
|----------------------|--|-----------------------|----------------|-------------------------|---------------|---|-----------------------|----------------------------------|
| | | Physical Progress (%) | Scheduled Date | Physical Progress (%) | Achieved Date | | | |
| Milestone I | 180 days | 20 | 21-08-2021 | 20.00 | 16.10.2022 | 17.07.2022 | 2.2 | Achieved within the grace period |
| Milestone II | 365 days | 35 | 22-02-2022 | 35.00 | 31.03.2023 | 18-01-2023 | NA | Achieved within the grace period |
| Milestone III | 550 days | 75 | 26-08-2022 | 84.45% as on 31.01.2025 | NA | As per Settlement Agreement completion date for 17.138 Km of Main carriageway and Service Road on 18.06.2024 and balance length by 25.12.2024 | NA | To be achieved |
| Scheduled Completion | 730 days | 100 | 22-02-2023 | - | NA | As per Settlement Agreement completion date for 17.138 Km of Main carriageway and Service Road on 18.06.2024 and balance length by 25.12.2024 | NA | To be achieved |

➤ Status of Construction Progress as on Jan-2025

| S No | Key reporting metrics | Value/%/Amount |
|------|--|----------------|
| 1 | Scheduled Physical Progress | 100 % |
| 2 | Cumulative Physical Progress up to current month (%) | 83.066 % |
| 3 | Physical Progress during current month (%) | 1.416 % |
| 4 | Financial progress (%) | 83.00 % |
| 5 | Cumulative Expenditure till date (Rs Cr) | 1380.48 Cr |
| 6 | Tests passed as % of total tests witnessed by IE (Nos) | Sheet Attached |
| 7 | Tests passed as % of total tests conducted by IE (Nos) | Sheet Attached |
| 8 | Number of pending COS proposals | Nil |
| 9 | Amount for pending COS (Rs Cr) | Nil |

- Total length of the project is **28.400 Km** from Design chainage Km 230+400 to Km 258+800 and the total project cost is **Rs. 1710 Crores**.
- Cumulative physical progress **83.066 %** Scheduled Physical Progress is as per the work program submitted by the Concessionaire, which is based on the EOT.

➤ Physical Progress as on Jan-2025

| Component | % Weightage | Physical Progress (During Current Month) | Physical Progress (During Previous Month) | Physical Progress (Cumulative, Up to Current Month) |
|---------------------------------|-------------|--|---|---|
| Road Works | 46.92% | 0.765% | 40.501% | 41.266% |
| Major Bridge works and ROB/ RUB | 11.41% | 0.001% | 8.22% | 8.22% |
| Other works | 41.67% | 0.65% | 32.93% | 33.58% |
| Physical Progress | 100.00% | 1.416% | 81.65% | 83.066% |

1.8 REVIEW OF DRAWINGS

Following is the summary from review of Highway drawings of the project

| Elements | Criteria | Details |
|----------------------|--|--|
| Horizontal alignment | Length, km | 28.400 |
| | No. of Horizontal Curves | 60 |
| | Deflection angle Criteria Deficiencies | |
| | Total no's | 14 |
| | Flat curves(R>1850) | Out of 60, at 37 location R>1850 |
| | Broken Back curves not satisfying design requirement | |
| | Total no's | 4 |
| | Flat curves(R>2000) | Out of 60, at 36 location R>2000 |
| | Curves < 400m | 1 |
| | Minimum/Maximum Radius | 385/10000 |
| | Design Speed | 100(51), 80(9) |
| Vertical alignment | Vertical Curve details | Details are given for the entire stretch |
| | Maximum gradient | 3.4% |
| | Summit Curves Minimum/Maximum K value | Out of 99 curves ISD - 100(55), ISD - 80(6), <ISD -100(36), - 80 (2) with minimum K as 27 |
| | Majority section 'K' value designed for | ISD-100 |
| TCS | No. Of TCS types proposed | 9 |
| | Builtup/Approach TCS | 4 |
| | Rural | 5 |
| | CW width rural/urban/Approach | 12.75 |
| | SR width | 5.25+1.0=6.25 (including RCC Cover Drain top) |
| | Drains | Footpath cum box drain of 1.0m width Provided at SR outer edge |
| | Side slope-- MCW/SR | - |
| Miscellaneous | Entry/Exit type | As per Schedule D |
| | Safety measures in MCW median/Separator | CCB is proposed for the median & in between MCW & Service Roads for the entire length on both side except flyover locations. |
| | Junctions | drawings are not provided. |
| | Bus bays/Shelters | drawings are not provided |
| | Street lighting | As per Schedule C. |
| | Highmast | As per Schedule C. |

1.9 REVIEW OF PAVEMENT DESIGN

Referring to Schedule-B, clause 5 (i) indicates, Design of Flexible pavement shall be carried out in accordance with Section 5 of the Manual for minimum design traffic of 23.31 MSA for section from km 230+400 to km 258+800 for main carriageway and 10 million standard axles for Service roads and Slip roads.

Further in the recent NHA invited tenders for the adjacent project stretch "Six laning of Ramanattukara Junction to start of Valanchery bypass Section of NH-66 (Old NH-17) from Design Ch.258+818 to Design Ch.298+500 in the state of Kerala on Hybrid Annuity Mode under Bharatmala Pariyojana" and in this awarded the contract, the pavement design, the design traffic suggested for the design period of 20 years was 70 MSA. Considering this, the Authority desired the design the pavement for 70MSA traffic for the Kozhikode bypass as well. Subgrade CBR of 10% shall be maintained.

Design MSA

Upon review of Approved Pavement Design Report indicates that the Flexible Pavement designed for 70 MSA for Main Carriageway and 10 MSA for Service Roads considering minimum 10% effective CBR for subgrade material.

Pavement Crust Main carriageway

Design of New construction is carried out in accordance with IRC 37 2018.

For Main Carriageway (Design Traffic 70 MSA)

| S No. | Description | Thickness (mm) | Remarks |
|-------|--------------------------|----------------|--|
| 1 | Bituminous concrete (BC) | 50 | BC with VG-40 At Va =3.5%. Vbe =10.5% |
| 2 | DBM with VG40 | 80 | At Va=3.5%, Vbe =10.5%. |
| 3 | WMM | 150 | Crushed aggregates |
| 4 | CTSB | 200 | Gradation IV to be adopted |
| 5 | Subgrade | 500 | During execution of work a minimum of 10% Effective CBR is to be ensured |

For Service Road (Design Traffic 10 MSA)

| S No. | Description | Thickness (mm) | Remarks |
|-------|--------------------------|----------------|--|
| 1 | Bituminous concrete (BC) | 40 | BC with VG-40 At Va -3.5%, Vbe -10.75% |
| 2 | WMM | 150 | Crushed aggregates |
| 3 | CTSB | 200 | Gradation IV to be adopted |
| 4 | Subgrade | 500 | During execution of work a minimum of 10% Effective CBR is to be ensured |

At service road locations, it is observed that 50mm DBM has been provided between BC (40mm) and WMM (150mm)

1.10 REVIEW OF EPC AGREEMENT

- Review of EPC agreement reveals that the Concessionaire (CEPL) and EPC Contractor (KMC-INKEL JV & KMC Construction Ltd) entered into an EPC agreement on 05.11.2021 on fixed price lumpsum turnkey basis.
- As per EPC agreement, the Contractor also acknowledges that the Concession agreement between NHAI and the Concessionaire is always binding on a back-to-back basis on the EPC Contractor and in case of discrepancy in whatsoever matter, the clauses and conditions of the CA shall prevail over this EPC Contract.
- As per Clause 7.1, EPC Contractor to furnish performance security for an amount 5% of Contract price. And is valid until 60days after DLP period,
- As per Clause 7.5 (retention money), Employer shall deduct 6% as guarantee money towards performance obligations during construction period and this should not exceed 5% of the contract price. Within 15 days of issue of completion certificate, employer shall refund the balance retention money.
- EPC Contract shall comply with all Quality system and shall maintain all records of all tests
- EPC Contractor is responsible for all designs and execution of the work; he is also responsible for maintaining the Construction documents and shall arrange all the test certificates including the third-party material.
- As per Clause 19.1 of EPC Agreement, contract Price is Rs.1450 crores as lumpsum price. Contract price includes all duties, taxes, royalty and other fee.
- As per Clause 19.2 of EPC Agreement, Employer shall make an interest-free advance payment of 10% on contract price towards mobilization expenses in 2 equal instalments

1.11 BALANCE WORKS

The status of balance works observed as on 31.03.2025.

| S.No | Item | Balance Length, mts | | | |
|------|------|---------------------|----------|---------|---------|
| | | LHS- MCW | RHS- MCW | LHS- SR | RHS- SR |
| 1 | BC | 3140 | 6345 | 8153 | 8414 |
| 2 | DBM | 1235 | 1309 | 5083 | 3254 |
| 3 | WMM | 968 | 1005 | 4105 | 2579 |
| 4 | CTSB | 968 | 1005 | 3825 | 2459 |
| 5 | SG | 718 | 920 | 2275 | 1171 |
| 6 | EMB | 115 | 920 | 2135 | 1171 |
| 7 | C&G | 0 | 0 | 0 | 0 |

Note: Total Length, MCW: 28.4km, LHS: 28.4km, RHS: 28.4km,

Major part of all structures is completed. However, miscellaneous items such pitching. Painting. Wearing coat, crash barrier, expansion joints etc are to be completed. In regard to the Toll Plaza, works are in progress for staggered plaza.

1.12 REVIEW OF SCHEDULES

➤ Schedule-A Provisions:

The existing width of carriageway is standard 2LPS with Flexible pavement for the entire project

| Description | As per Schedules-A |
|------------------------------------|--------------------|
| Length of Project | 28.4 km |
| Existing ROW for 2LPS | 30m to 45m |
| Service Road/Slip-road | Nil |
| Major Bridges | 4 Nos. |
| ROB | Nil |
| Grade Separator | 2 Nos. |
| Underpasses | 16 Nos. |
| Minor Bridges | 1 Nos. |
| Pipe Culverts | 9 Nos. |
| Box/Slab Culverts | 36 Nos. |
| Bus Shelters (includes both sides) | 36 Nos. |
| Truck Lay byes | Nil |
| Toll Plaza | Nil |
| Major Junction | 8 Nos. |
| Minor Junctions | 27 Nos. |

➤ **Schedule-B/C Provisions:**

The existing 2LPS should be widened to 6-lane carriageway of varying configurations of paved carriageway widths (2x 11.75m), (2x 13.5m) and (1x13.5m+1x11m) including paved shoulder.

| Description | As per Schedules-B&C |
|---|----------------------|
| Length of Project | 28.4 km |
| Service Road/Slip-road (including both sides) | 54.612 km |
| Major Bridges | 4 Nos. |
| ROB | Nil |
| Flyover | 7 Nos. |
| LVUP | 4 Nos. |
| VOP | 2 Nos. |
| PUP | 16 Nos. |
| FOB | 1 Nos. |
| Minor Bridges | 1 Nos. |
| Pipe Culverts | 7 Nos. |
| Box/Slab Culverts | 22 Nos. |
| Bus Shelters (includes both sides) | 34 Nos. |
| Truck Lay byes | - |
| Toll Plaza (8+1) | 1 Nos. |
| Major Junction | 1 Nos. |
| Minor Junctions | 26 Nos. |
| Rainwater Harvesting Structure | 12 Nos. |
| Overhead Signs | Min. 18 Nos |
| Traffic Aid Post | 25sqm |
| Patrol Vehicle | 2 Nos |
| Medical Aid-Post | Required |
| Vehicle Resue Post | 2 Nos |
| ATMS | To be provided |
| O&M Centre | To be provided |

CHAPTER 2. SURVEYS AND INVESTIGATIONS

2.1 INTRODUCTION

The main objective of undertaking Surveys and Investigations is to appreciate the existing engineering features along the project corridor and to understand the present condition of the various elements of the project road and to prepare required inputs for various rehabilitation and maintenance strategies.

Following Survey and Investigations have been undertaken as a part of study with an objective to understand the present condition of the road and there by access the quality of construction and as well to prepare requisite rehabilitation/corrective designs where necessary.

- Road Inventory Surveys
- Visual Pavement Condition
- FWD Surveys
- Roughness Surveys using NSV
- Pavement Composition surveys (Test Pits)
- Material Investigations
- Core Cutting
- Axle Load Survey
- Structure Inventory and Condition Surveys

The above said surveys were performed in the month of March-2025.

2.2 ROAD INVENTORY

The project corridor features a 6-lane divided carriageway for most of its length. Generally, the carriageway width of flexible pavement is 10.5 meters wide, with 0.5m shyness, and is flanked by 2.5m paved shoulders on each side of the median. These widths vary at structure locations and approaches to major junctions.

The median is typically 0.5 meters wide for the majority of the corridor as project stretch passing through built-up section. In general, entire road constructed in confined area with elevated structures and Underpasses with RE/Retaining wall at approaches. Whereas, Gabion facia walls are provided at Major Bridge approaches.

The bypass runs along coastal belt through predominantly flat to gently undulating terrain, with land use along the project corridor characterized by a diverse mix of residential and commercial zones, interspersed with patches of agricultural land.

Typical view of project road is shown below:



View of the Project corridor at Km. 231+400 with a 6-lane configuration in the main carriageway (MCW) with Segmental Arm Lights on Shoulders and provided with CCB on Median.



View of the Project corridor at Km. 234.600 with a 6-lane configuration in the main carriageway (MCW) with CCB on median



A view of the Project Corridor with 5.5m wide Slip Road at Km 242.060 RHS




A View of Project Corridor with 5m wide Slip Road @ Km 245.700 LHS

The Project Road has both Major and Minor junctions. Photographs showing the Major Junctions and minor junctions are presented below:



Approaches to the Grade-Separator structures are provided with RE-wall and at other High embankments sections. The sample photos are presented below:




RCC Wall at km. 232.300 - RHS



Gabion Wall at km. 254.500 - RHS

RCC- cover drains are provided in the project road at built-up locations adjacent to service roads:



RCC closed drain at Km 247+200 RHS



RCC drain cum Footpath at km. 258+793 RHS

Highway lighting in the form of single/segmental/double arms is observed. Sample photos showing highway lighting are presented below:



Segmental Lighting @ Km 231.155 Median



Solar Single arm @ Km 232.830 LHS




Single Arm lighting on Service Road @ Km 234.551 RHS



Single Arm lighting @ Km 246.600 RHS

Toll Plaza at km. 250+300, is to be constructed as per Schedule-C with 8+1 Toll-lanes in each direction. Presently, there are no works started yet. Based on the discussions with the Concessionaire, it is noted that due to the land constraint Concessionaire sought approval from Authority for staggered Toll Plaza with 4+1 Toll-lanes in each direction at same location. The submitted revised layout drawing for the staggered Toll Plaza is presented below.



Service Road/slip roads have been observed almost entire length on either side of the project corridor with flexible pavement of 5.0m to 7.0m wide attached with covered Drain. Sample photos of Service Road locations are presented below.



5.5m wide Slip road @ Km 235.160 RHS



5.5m wide Slip Road at Km 242.280 LHS

The collected Road Inventory Data is presented in **Appendix 1** of this Report

2.3 PAVEMENT CONDITION SURVEYS

The collected Pavement Condition Data using NSV surveys for main carriageway is presented in **Appendix 2** of this Report. The project corridor involves construction of 6-lane divided highway with flexible pavement.

The existing pavement condition ranges from excellent to good. Certain stretches of the project are still under construction and have not yet been opened to traffic.

The photographs showing the pavement condition of the Project Road is presented below:



2.4 FALLING WEIGHT DEFLECTOMETERS (FWD) SURVEY

In order to evaluate the structural strength of the existing pavement, Falling Weight Deflectometer (FWD) survey has been carried out along the project road in line with IRC: 115-2014.

- ✓ Prior to the start the surveys, Load repeatability tests are performed on each day
- ✓ The target Peak Load of 40 KN (+/- 4 KN) is maintained during survey
- ✓ At Regular intervals of time Pavement temperature is noted
- ✓ For every 1 Km of stretch 7 test Points (2 pts-Outer, 2 pts-Middle, 3 pts-inner) were taken on Main Carriageway in each direction.
- ✓ Temperature correction equation is applied for back calculated modulus of BT and Summer seasonal correction factor is applied for the back calculated modulus of granular and Subgrade considering the Summer Season (March Month).


The collected FWD Data and Analysis is presented in Appendix 3 of this Report.

Few photos taken during the progress of FWD Surveys are presented below:




The Cumulative Difference Approach (CDA) has been used for the identification of homogeneous sections on the basis of Surface Curvature Index (SCI). SCI is calculated as the difference between D_0 and D_{300} , where D_0 and D_{300} are the peak deflections (mm) measured at the center of loading plate and at a radial distance of 300mm.

The homogenous sections in each direction of traffic (i.e., LHS & RHS) for the project stretch have been identified for Main carriageway is presented in graphical representation of followed by tables.



Delineation of Homogeneous Section - LHS



Delineation of Homogeneous Section - RHS

Based on the above graphs, the flexible pavement section has been sub-divided into homogeneous sections for LHS and RHS direction as given below.

Table 5: FWD Data -Homogenous Section of MCW - LHS

| Homo Sections | From (Km) | To (Km) | Length (Km) | Remarks |
|-------------------|-----------|---------|-------------|-----------------|
| 1 | 230.400 | 231.800 | 1.40 | U/C & Diversion |
| 2 | 231.800 | 232.400 | 0.60 | |
| | 232.400 | 233.530 | 1.13 | U/C & Diversion |
| | 233.530 | 235.220 | 1.69 | |
| 3 | 235.220 | 236.600 | 1.38 | U/C & Diversion |
| 4 | 236.600 | 238.447 | 1.85 | |
| 5 | 238.447 | 240.155 | 1.71 | |
| 6 | 240.155 | 242.700 | 2.54 | |
| 7 | 242.700 | 243.200 | 0.50 | U/C & Diversion |
| 8 | 243.200 | 245.300 | 2.10 | |
| 9 | 245.300 | 245.800 | 0.50 | Flyover |
| | 245.800 | 248.000 | 2.20 | |
| | 248.000 | 248.950 | 0.95 | Flyover |
| 10 | 248.950 | 249.750 | 0.80 | |
| | 249.750 | 251.050 | 1.30 | U/C & Diversion |
| | 251.050 | 251.600 | 0.55 | |
| | 251.600 | 252.000 | 0.40 | Flyover |
| | 252.000 | 252.300 | 0.30 | |
| 11 | 252.300 | 253.800 | 1.50 | U/C & Diversion |
| 12 | 253.800 | 254.660 | 0.86 | |
| | 254.660 | 255.140 | 0.48 | U/C & Diversion |
| | 255.140 | 256.003 | 0.86 | |
| 13 | 256.003 | 258.100 | 2.10 | |
| | 258.100 | 258.750 | 0.65 | Flyover |
| | 258.750 | 258.800 | 0.05 | |
| Total Length (Km) | | | 28.40 | |

Table 6: FWD Data -Homogenous Section of MCW - RHS


| Homo Sections | From (Km) | To (Km) | Length (Km) | Remarks |
|-------------------|-----------|---------|-------------|---------------------|
| 1 | 230.400 | 231.800 | 1.40 | U/C & Diversion |
| 2 | 231.800 | 232.400 | 0.60 | |
| | 232.400 | 233.530 | 1.13 | U/C & Diversion |
| | 233.530 | 235.200 | 1.67 | |
| 3 | 235.200 | 237.140 | 1.94 | U/C & Diversion |
| 4 | 237.140 | 238.751 | 1.61 | |
| 5 | 238.751 | 239.550 | 0.80 | |
| | 239.550 | 239.900 | 0.35 | Diversion (VOP U/C) |
| | 239.900 | 240.700 | 0.80 | |
| 6 | 240.700 | 242.230 | 1.53 | U/C & Diversion |
| 7 | 242.230 | 242.700 | 0.47 | |
| | 242.700 | 243.200 | 0.50 | U/C & Diversion |
| | 243.200 | 245.450 | 2.25 | |
| 8 | 245.450 | 245.800 | 0.35 | Flyover |
| 9 | 245.800 | 248.100 | 2.30 | |
| 10 | 248.100 | 248.900 | 0.80 | Flyover |
| 11 | 248.900 | 249.800 | 0.90 | |
| | 249.800 | 251.300 | 1.50 | Diversion (VUP U/C) |
| | 251.300 | 251.600 | 0.30 | |
| | 251.600 | 252.000 | 0.40 | Flyover |
| | 252.000 | 252.580 | 0.58 | |
| | 252.580 | 253.800 | 1.22 | U/C & Diversion |
| 12 | 253.800 | 254.144 | 0.34 | |
| | 254.144 | 254.600 | 0.46 | |
| | 254.600 | 255.140 | 0.54 | U/C & Diversion |
| 15 | 255.140 | 256.606 | 1.47 | |
| | 256.606 | 258.100 | 1.49 | |
| | 258.100 | 258.750 | 0.65 | Flyover |
| | 258.750 | 258.800 | 0.05 | |
| Total Length (Km) | | | 28.40 | |

2.5 ROUGHNESS SURVEYS

The Roughness data has been collected using Network Survey Vehicle and analyzed in terms of International Roughness Index (IRI), separately for each lane, for both direction of travel. Pavement Roughness data collection and computation of IRI for each km length in each direction is presented in **Appendix 4** of this Report.

As per Schedule-K, the roughness values exceeding 2750mm/km are warranted for resurfacing.

Average Roughness Index (RI) values along the corridor were grouped in to four categories, Pie chart showing the range of RI values in each carriageway of the project road have been presented below:




It can be seen from the above pie charts, that entire the length of the Project Road has good riding quality (RI<2000 mm/km).

2.6 PAVEMENT COMPOSITION TEST

The composition of the existing pavement structure shall be determined through test pit surveys. Since the project is newly constructed, not yet opened to traffic, and only small sections are still under construction, a single test pit was excavated to identify the pavement layer types and their thicknesses.

It is noted from pit that the Main Carriageway consists of granular base, sub-base and asphalt wearing course with the thicknesses of Cement Treated Sub Base (CTSBS): 200 mm, Base course (WMM): 150 mm and that of asphalt layers is 130 mm. The total Crust Thickness is around 480mm. This is in line with approved pavement design thickness for 70MSA traffic.



2.7 MATERIAL INVESTIGATIONS

2.7.1 BORROW AREAS

Potential borrows areas identified at 6 Nos. of locations within the vicinity of the project corridor for sub-grade/ embankment within economic haulage leads have been identified. The soil samples collected have been tested for the following properties.

- Sieve analysis
- Atterberg limits

- Heavy compaction
- Four (4) days soaked CBR as per IS standards at 97% of MDD as applicable for sub-grade (Heavy Compaction)
- Free swelling index


The sources identified as potential borrow sources are shown in Table below.

Table 7: Details of Borrow Soils

| Sl.No | Borrow Area No | Chainage | Side | Offset | Village and contact person | Quantity | Rate | Remarks | Co-ordinate |
|-------|----------------|----------|------|---------|--|-----------------|------------------|----------------|-------------------------|
| 1 | CEPL-BP-1 | 236+800 | LHS | 4.0 KM | Vill-Olopara Owner-Abhilash Mob no- 9946176326 | 5 Acres*5 feet | Govt. Permission | Pvt. Land | 11.340967 75.786458 |
| 2 | CEPL-BP-2 | 241+070 | LHS | 4.8 KM | Vill-Chalithazam Owner- Srinivash Nair Mob no- | 3 Acres*5 feet | Govt. Permission | Pvt. Land | 11.322974 75.820448 |
| 3 | CEPL-BP-3 | 251+780 | RHS | 1.0 KM | Vill- Pantheerankave | 10 Acres*5 feet | Govt. Permission | Govt. Land | 11.226803 75.846100 |
| 4 | CEPL-BP-4 | 255+540 | LHS | 6.4 KM | Vill- Vazhayur Town Name- Abdul Mob no- 9526073085 | 10 Acres*5 feet | Govt. Permission | Pvt. Land | 11.217.097 75.908981 |
| 5 | CEPL-BP-5 | 258+320 | LHS | 5.2 KM | Vill- Kunderi Alungal Name- V. Koya Mob no- 9072510938 | 10 Acres*5 feet | Govt. Permission | Govt/Pvt. Land | 11.174171 75.912998 |
| 6 | CEPL-BP-6 | 258+320 | LHS | 13.4 kM | Vill- Aroor | 10 Acres*5 feet | Govt. Permission | Pvt. Land | 11.218225 75.936703 |

Soil samples from these borrow sources have been collected in bulk by excavating test pits down up to 1.0m depth from the existing ground surface. The top organic soil layer of approximately 150mm thickness was removed before sampling. The samples collected from these identified borrow pits/ gravel quarries have been tested for the suitability of utilizing them as embankment fill/ sub-grade. The sample photos of borrow area locations are as presented below.





2.7.2 AGGREGATE SAMPLES

The aggregate materials useful for sub-base, base, surface courses and concrete works have been collected from the crushers/quarry under operation in the existing quarries. The locations, estimated quantity, basic cost of material and the approximate distance from each source to the nearest point on the project corridor are presented in following table.



Table 8: Details of Aggregate Samples

| S No | sample No. | Ex.Chainage (Km.) | Name of Village | Name of Source/ Crusher | Lead from Nearest Ex.Chainage (Km.) | Approximate Quantity (ton) | Basic cost of the material (Rs.) | Remarks | Co-ordinate |
|------|------------|-------------------|-----------------|--|-------------------------------------|----------------------------|--|--------------------------------|------------------------|
| 1 | CEPL-AQ-1 | 258+320 LHS | Mini Ooty | Hi-Tech Metals Owner-Suniyyappa Contract No-8304949177 | 21.5 KM | Plenty | 40mm-Rs 30/- per cft 20mm-Rs 35/- per cft 12mm - Rs 35/- per cft 6mm -Rs 35/- per cft Dust - Rs 27/- per cft M-Sand - Rs 45/- Per Cft | Royalty & GST After Discussion | 11.100839 76.014124 |

2.7.3 SAND SAMPLES

Crushed Sand samples of 1 Nos. have been collected from the above said aggregate source and tested. The location of this sand quarry along with lead to the Project Road and its cost is presented in the following table

Table 9: Details of Sand Sample

| Sl No | sample No. | Ex.Chainage (Km.) | Name of Village | Name of Source/ Crusher | Lead from Nearest Ex.Chainage (Km.) | Approximate Quantity (ton) | Basic cost of the material (Rs.) | Remarks | Co-ordinate |
|-------|---------------|-------------------|-----------------|--|-------------------------------------|----------------------------|----------------------------------|--------------------------------|------------------------|
| 1 | CEPL-M-Sand-1 | 258+320 LHS | Mini Ooty | Hi-Tech Metals Owner-Suniyyappa Contract No-8304949177 | 21.5.0 KM | Plenty | M-Sand - Rs 45/- Per Cft | Royalty & GST After Discussion | 11.100839 76.014124 |

2.8 CORE INVESTIGATION

The objective of the core cutting is examining the engineering properties of the materials relevant to the project as per specification. Core are taken in the following locations.

- I. Main Carriage way
 - A. On LHS Side - 4 Nos.
 - B. On RHS Side - 3 Nos.

The Core samples collected from these identified locations have been tested for the following properties.

- Density of Core
- Theoretical Maximum Sp. gravity (GMM)
- Air voids

- Compaction
- Extraction and Gradation

Location and Details of the core cutting are given below

| | |
|---|--|
|  |  |
| CEPL-C-1 @ km 231+900 LHS | CEPL-C-2 @ km 238+000 RHS |
|  |  |
| CEPL-C-3 @ km 242+200 LHS | CEPL-C-4 @ 247+400 RHS |
|  |  |
| CEPL-C-5 @ km 252+200 LHS | CEPL-C-6 @ km 257+500 RHS |
|  | |
| CEPL-C-7 @ km 241+700 LHS | |

2.9 AXLE LOAD SURVEYS

Traffic loading has a significant impact on pavement performance and design. This is because the damage that vehicles create to a road depends very strongly on the axle loads of the vehicles. The exact relationship is influenced by the type of road structure and the way the road deteriorates but a “fourth power” damage law gives a good approximation.

Axle load study has been conducted using portable axle load pads. Surveys have been conducted on the Project Road at one location near km 246+960 on 21st to 22nd March 2025. The surveys have been conducted in both the directions. The measurements have been made on random sampling basis. The collected axle load data and analysis is presented in **Appendix 5** of this Report.

The vehicle damage factors have been calculated using the standard axle loadings given in IRC: 37-2018. The standard axle loadings adopted have been presented in the following table

Details of Standard Axles Used

| Axle Configuration | Standard Axle load (Tonnes)* | Remarks |
|-------------------------------|------------------------------|---------------------|
| Single Wheel, Single Axle | 6.60 | As per IRC:37-2018 |
| Dual Wheel, Single Axle | 8.16 | As per IRC:37-2018 |
| Dual Wheel, Tandem Axle group | 15.10 | As per IRC: 37-2018 |
| Dual Wheel, Tridem Axle group | 22.90 | As per IRC: 37-2018 |

Few photographs illustrating the survey locations and axle load measurements are presented below.



Direction wise VDF for each mode of commercial traffic has been estimated. Results of axle load surveys have been presented in the following table.

Table 10: VDF Values Estimated at the Survey Location (Near km 246+960)

| Mode Type | UP | DOWN |
|----------------|-------------|--------------|
| LCV | 0.95 | 0.40 |
| Buses | 0.29 | 0.11 |
| 2 Axle Truck | 2.40 | 1.60 |
| 3 Axle Truck | 4.25 | 5.06 |
| MAV (4-6 Axle) | 9.89 | 10.79 |

It is observed in LHS direction, the VDF of 3-Axle & MAV were slightly on lower side when compared with the RHS direction.

CHAPTER 3. VALIDATION OF EXECUTED WORKS

3.1 ROAD WORKS

The project road has been closely inspected to verify the executed works on ground. The scope works to be executed by the Concessionaire/Contractor as envisaged in CA is compared with the executed work on the Ground. As a part of the validation, the available as-built drawings and the inventory data received from the Concessionaire were also referred. Each structure has been inspected to note down its structural configuration and condition. The following table highlights the scope comparison of the executed works on ground.

Table 11: Scope Comparison of executed works

| S. No | Particulars | Length / Nos | Total for O&M Estimation | As per Site | As per Sch-A | As per Sch-B | As per Vendor / Data room | Remarks |
|-------|---|--------------|--------------------------|-------------|--------------|--------------|---------------------------|--|
| 1 | Start Chainage (Km) | Kms | | 230.40 | 230.40 | 230.40 | 230.40 | |
| 2 | End Chainage (Km) | Kms | | 258.80 | 258.80 | 258.80 | 258.80 | |
| 3 | Length of the Project Corridor | Kms | | 28.40 | 28.40 | 28.40 | 28.40 | |
| 4 | Service Road / Slip Road (Including Taper Length) | Kms | | 54.61 | 0.00 | 54.61 | 54.61 | |
| 5 | Urban Length | Kms | | 28.40 | 0.00 | 28.40 | 0.00 | |
| 6 | Flyovers | Nos | 7.00 | 7.00 | 2.00 | 7.00 | 7.00 | |
| 7 | VOP | Nos | 2.00 | 2.00 | 0.00 | 2.00 | 2.00 | |
| 8 | LVUP's | Nos | 6.00 | 6.00 | 0.00 | 4.00 | 6.00 | |
| 9 | PUP's/CUP's | Nos | 16.00 | 16.00 | 16.00 | 16.00 | 16.00 | |
| 10 | FOBs | Nos | 3.00 | 3.00 | 0.00 | 1.00 | 3.00 | |
| 11 | Subways | Nos | 0.00 | | 0.00 | 0.00 | 0.00 | |
| 12 | Major Bridges | Nos | 4.00 | 4.00 | 4.00 | 4.00 | 4.00 | |
| 13 | Minor Bridges | Nos | 1.00 | 1.00 | 1.00 | 1.00 | 1.00 | |
| 14 | Culverts (Pipe) | Nos | 26.00 | 26.00 | 0.00 | 7.00 | 26.00 | |
| 15 | Culvert (Box) | Nos | 52.00 | 52.00 | 0.00 | 38.00 | 51.00 | 248+830 Extra stream found at LHS Side at site, it was considered as BC |
| 16 | Major Junctions | Nos | 8.00 | 8.00 | 8.00 | 1.00 | 0.00 | |
| 17 | Minor junctions | Nos | 28.00 | 28.00 | 28.00 | 26.00 | 0.00 | |
| 18 | High Embankments | Kms | 7.56 | 0.88 | 0.00 | 0.00 | 7.56 | |
| 19 | RCC Wall-Full Height | Kms | 29.62 | 12.42 | 0.00 | 0.00 | 29.62 | Vendors Qty = Completed + Balance Length As per Site: Present completed length considered |
| 20 | RE Panels - Full height | Kms | 5.40 | 4.72 | 0.00 | 0.00 | 5.40 | Vendors Qty = Completed + Balance Length As per Site: Present completed length considered |
| 21 | RE Blocks - Full height | Kms | 14.21 | 11.33 | 0.00 | 0.00 | 14.21 | Vendors Qty = Completed + Balance Length As per Site: Present completed length considered |
| 23 | Toe Wall | Kms | 3.50 | 0.00 | 0.00 | 0.00 | 3.50 | Not Visible at site |
| 24 | Gabion Wall | Kms | 0.20 | 0.20 | 0.00 | 0.00 | 0.00 | |
| 25 | Stone Masonry Wall | Kms | 0.10 | 0.10 | 0.00 | 0.00 | 0.00 | |
| 26 | Drainage/Utility works | | 0.00 | | | | | |
| 27 | RCC Cover Drain | Kms | 60.12 | 45.89 | 0.00 | 60.12 | 60.12 | Vendors Qty = Completed + Balance Length As per Site: Present completed length considered |
| 28 | Toll Plaza | Nos | 1.00 | 1.00 | 0.00 | 1.00 | 1.00 | Canopy with Solar Panels |

| S. No | Particulars | Length h/ Nos | Total for O&M Estimation | As per Site | As per Sch-A | As per Sch-B | As per Vendor / Data room | Remarks |
|-------|--|---------------|--------------------------|-------------|--------------|--------------|---------------------------|---|
| 29 | No.of Lanes (Both side) | Nos | 10.00 | 10.00 | 0.00 | 18.00 | 10.00 | Due to LA issue 10 lanes considered as per Revised Drawing |
| 30 | Route Patrolling Vehicle | Nos | 2.00 | 2.00 | 0.00 | 2.00 | 0.00 | |
| 31 | Ambulance | Nos | 2.00 | 2.00 | 0.00 | 2.00 | 0.00 | |
| 32 | Cranes | Nos | 2.00 | 2.00 | 0.00 | 2.00 | 0.00 | |
| 33 | ATMS Length: | kms | 28.40 | | 0.00 | 28.40 | 28.40 | |
| 34 | Varying Message Signs(VMS) | Nos | 2.00 | 2.00 | 0.00 | 0.00 | 0.00 | |
| 35 | Advanced Traffic Management System(ATMS) | Nos | 46.00 | 46.00 | 0.00 | 0.00 | 0.00 | |
| 36 | High Mast Lights | Nos | 26.00 | 0.00 | 0.00 | 0.00 | 26.00 | 500W |
| 37 | Medium Mast Lights | Nos | 16.00 | | 0.00 | 0.00 | 16.00 | 300W |
| 38 | Highway Lighting (length only) LHS+RHS | Kms | 56.84 | 46.52 | 0.00 | 0.00 | 56.84 | |
| 39 | Single Arm Lightings Poles | Nos | 275 | 275 | 0.00 | 0.00 | 95.00 | |
| 40 | Double Arm Lightings Poles | Nos | 1433 | 1283 | 0.00 | 0.00 | 1433.00 | Vendors Qty = Completed + Balance Length As per Site: Present completed length considered |
| 41 | Lights below underpass/FO | Nos | 284 | - | 0.00 | 0.00 | 284 | |
| 42 | Solar Blinkers | Nos | 28 | 17.00 | 0.00 | 28.00 | 0.00 | 17 nos are kept at Temporary Div and 28 nos not yet installed |
| 43 | Bus Bays | Nos | 34 | 0.00 | 0.00 | 34.00 | 0.00 | Not constructed due to LA issue |
| 44 | Bus Shelters | Nos | 34.00 | 12.00 | 0.00 | 34.00 | 0.00 | |
| 45 | Road Markings | Kms | 28.40 | 28.40 | 0.00 | 28.40 | 28.40 | |
| 46 | Delineators | Nos | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| 47 | Kilometer Stones | Nos | 46.00 | 46.00 | 0.00 | 46.00 | 0.00 | |
| 48 | Hectometer Stones | Nos | 230.00 | 230.00 | 0.00 | 230.00 | 0.00 | |
| 49 | 5th Km Stone | Nos | 10.00 | 10.00 | 0.00 | 10.00 | 0.00 | |
| 50 | Side Kerb at Separator | Kms | 109.22 | 64.56 | 0.00 | 54.61 | 109.22 | PGR proposed on Drain is replaced with side-kerb |
| 51 | Studs | Nos | 4972.00 | 4972.00 | 0.00 | 0.00 | 0.00 | |
| 52 | Road Signs | Nos | 1069 | 184 | 0.00 | 0.00 | 1069 | |
| 53 | 3-Lane Gantry Sign Boards | Nos | 18.00 | 7.00 | 0.00 | 18.00 | 0.00 | |
| 54 | Cantilever Sign Boards | Nos | 2.00 | 2.00 | 0.00 | 0.00 | 0.00 | |
| 55 | Rigid Concrete Barriers | Kms | 53.77 | 53.77 | 0.00 | 0.00 | 51.21 | Incl Friction-slab crash barrier |
| 56 | Concrete Railing | Kms | 2.36 | 2.36 | - | - | - | On Ex. Bridges |
| 57 | Hand Railing on Crash Barriers | Kms | 3.17 | 3.17 | - | - | - | |
| 58 | Pedestrian Guard Rails | Kms | 3.35 | 3.35 | 0.00 | 0.00 | 0.00 | Existing PGR is 3.35 km: However, PGR proposed on Drain is not constructed at site, instead kerb provided |
| 59 | New jersey Barrier | Kms | 23.88 | 23.88 | 0.00 | 23.88 | 0.00 | In the median |

The carriageway width of 10.5m plus 2.5m wide paved shoulder and a shyness of 0.5m has been provided over the entire length as per TCS schedules except at structure locations.

Service roads/Slip roads are provided in most of the length of the Project. In total the service/slip road length on both side of Main Carriageway accounts to 54.612 Km. Location wise details of service roads and slip roads are presented in **Appendix 6**.

Lined Covered drains are provided adjacent to service road locations. Length of lined Covered drain is 45.886 kms (existing)/60.12 kms (vendor list).

Table 12: Summary of Lined Covered Drain

| Summary | Units | Length | | Total |
|-----------------------------|-------|--------|--------|--------|
| | | LHS | RHS | |
| Covered Drain as per Site | Kms | 22.755 | 23.131 | 45.886 |
| Covered Drain as per Vendor | Kms | | | 60.123 |

Majority length of the project stretch runs in confined areas with approaches of RE Wall/Retaining wall were provided. Detail locations are listed in the **Appendix 6** of this report.

Table 13: Summary of Type of Slope Details

| Type of slope Protection | | Length as Per Site | Length as Per Vendor | Remarks |
|--------------------------|-----|--------------------|----------------------|---|
| High Embankments | Kms | 0.880 | 7.56 | |
| RCC Wall-Full Height | Kms | 12.42 | 29.62 | Vendors Qty = Completed + Balance Length As per Site: Present completed length considered |
| RE Panels - Full height | Kms | 4.72 | 5.40 | Vendors Qty = Completed + Balance Length As per Site: Present completed length considered |
| RE Blocks - Full height | Kms | 11.33 | 14.21 | Vendors Qty = Completed + Balance Length As per Site: Present completed length considered. |
| Toe Wall | Kms | 0.000 | 3.500 | |
| Gabion Wall | Kms | 0.20 | 0.000 | |
| Stone Masonry Wall | Kms | 0.100 | 0.000 | |

Median width of 0.5m was generally observed along the project road placed with New Jersey Barrier.

Safety barriers in the form of concrete barriers are installed along the project road in the median and shoulder side in full length. Details of safety barriers provided along the corridor are as follows

Table 14: Summary of Safety Barriers along Project Road

| Safety Barrier | Length (km) as per site | Length (km) as per Vendor |
|--------------------------------|-------------------------|---------------------------|
| Rigid Concrete Crash Barrier | 53.77 | 51.21 |
| Concrete Railing | 2.36 | - |
| Hand Railing on Crash Barriers | 3.17 | - |
| Pedestrian Guard Rails | 3.35 | - |
| New jersey Barrier | 23.88 | 23.88 |

8 nos of Major junctions and 28nos of Minor Junctions are developed along the Project corridor summary are presented in the table below and details are provided in **Appendix 6**

Table 15: Summary of Junctions

| Junctions | as per site |
|-----------------|-------------|
| Major Junctions | 8 |
| Minor Junctions | 28 |

Road furniture in the form of Signboards (Information, Gantry, Cantilever signs and Toll Boards) Pavement Markings and Highway Lighting have been provided along the project road. The Tables below depict the particular details of the Road Furniture. Details are presented in **Appendix 6**

Table 16: Details of Road Signs along Project Road

| Description | LHS | RHS | Junctions | Total |
|-------------------|-----|-----|-----------|-------|
| Unit | Nos | Nos | Nos | Nos |
| Overhead Gantry | 4 | 3 | 0 | 7 |
| Cantilever Gantry | 1 | 1 | 0 | 2 |
| Toll Boards | 0 | 0 | 0 | 0 |
| ADS/RAS | 0 | 0 | 0 | 0 |
| Rectangular | 2 | 0 | 2 | 4 |
| Triangular | 1 | 3 | 4 | 8 |
| Circular | 20 | 41 | 1 | 62 |
| Octagonal | 0 | 0 | 2 | 2 |
| Flag Type | 0 | 0 | 0 | 0 |
| Chevron | 24 | 72 | 0 | 96 |
| Hazard | 5 | 4 | 3 | 12 |
| Route marker | 0 | 0 | 0 | 0 |
| Cluster | 0 | 0 | 0 | 0 |
| Total | 57 | 124 | 12 | 193 |

Highway lighting in the form of double arm and single arm is provided in the project corridor at built-up and Slip/Service Road sections. The summary of the highway lighting is presented in the below table and the details are presented in the **Appendix 6** of this report.

Table 17: Summary of High Mast & Lighting along Project Road

| Description | Units | High mast | Medium mast | Single Arm | Double Arm |
|---------------|-------|-----------|-------------|------------|------------|
| As Per Site | Nos | - | - | 275 | 1284 |
| As Per Vendor | Nos | 26 | 16 | 95 | 1433 |

The Project Road has about 12nos of (34nos as per vendor) Bus shelters. The details of the same are given in **Appendix 6** of this report.

3.2 STRUCTURES

The overall summary of structures present in the project are as listed below:

Table 18: Summary of the Structures

| S. No | Type of Str | No. of Structures As per Schedule | As per site | | | | | Remarks |
|-------|-------------|-----------------------------------|-------------------|-----|-----|--------------------|------------------------|---|
| | | | No. of Structures | | | Total No. of Str's | Total No. of Locations | |
| | | | LHS | RHS | BHS | | | |
| 1 | MJB | 4 | 8 | 4 | - | 12 | 4 | > 4 New Major Bridges on the left side are being executed under a separate EPC agreement. |
| 2 | MNB | 1 | 3 | 2 | - | 5 | 1 | |
| 3 | Flyover | 7 | 7 | 7 | - | 14 | 7 | |
| 4 | LVUP | 4 | 6 | 6 | - | 12 | 6 | |
| 5 | PUP | 16 | 18 | 16 | - | 34 | 16 | |
| 6 | VOP | 2 | - | - | 2 | 2 | 2 | |
| 7 | FOB | 1 | - | - | 3 | 3 | 3 | > 2 FOBs under COS at 256+860 & 257+380. Status: Not yet started |
| 8 | BC | 19 | - | - | 44 | 44 | 44 | > 12 No's Box culvert Constructed under COS. |
| 9 | PC | 7 | - | - | 27 | 27 | 27 | > 21 No's Pipe culvert Constructed under COS. |
| 10 | SC | 3 | - | - | 7 | 7 | 7 | - |

Table 19: Age of Structures

| S. No | Type of Str | LHS | | RHS | | BHS | | Total (Nos) | | Total no. of Str's |
|-------|-------------|-----|-----|-----|-----|-----|-----|-------------|-----|--------------------|
| | | Old | New | Old | New | Old | New | Old | New | |
| 1 | MJB | 4 | 4 | - | 4 | - | - | 4 | 8 | 12 |
| 2 | MNB | 2 | 1 | 2 | - | - | - | 4 | 1 | 5 |
| 3 | Flyover | - | 7 | 2 | 5 | - | - | 2 | 12 | 14 |
| 4 | LVUP | 1 | 5 | 1 | 5 | - | - | 2 | 10 | 12 |
| 5 | PUP | 8 | 10 | 4 | 12 | - | - | 12 | 22 | 34 |
| 6 | VOP | - | - | - | - | - | 2 | - | 2 | 2 |
| 7 | FOB | - | - | - | - | - | 3 | - | 3 | 3 |

Table 20: Summary of Expansion Joints & Bearings

| S. No | Type of Str | Expansion joints | | Bearings | | | |
|-------|-------------|------------------|-----|----------|------|-------------|-----|
| | | Old | New | Pot PTFE | | Elastomeric | |
| | | | | Old | New | Old | New |
| 1 | MJB | 34 | 28 | - | 300 | 180 | 220 |
| 2 | MNB | 2 | 2 | - | - | 8 | 4 |
| 3 | Flyover | 14 | 77 | 64 | 912 | - | - |
| 4 | VOP | - | 6 | - | - | - | 120 |
| Total | | 50 | 113 | 64 | 1212 | 188 | 344 |
| | | 163 | | 1276 | | 532 | |
| | | 1808 | | | | | |

Table 21: Summary of Superstructures

| S. No | Type of Structure | Steel Truss | RCC Girder | RCC Box | PSC Girder | PSC & Steel Girder | PSC U Girder | PSC Box Girder | Total no. of Structures |
|--------------|-------------------|-------------|------------|-----------|------------|--------------------|--------------|----------------|-------------------------|
| 1 | MJB | - | - | - | 8 | - | 4 | - | 12 |
| 2 | MNB | - | 4 | - | 1 | - | - | - | 5 |
| 3 | Flyover | - | - | - | 9 | 4 | - | 1 | 14 |
| 4 | LVUP | - | - | 12 | - | - | - | - | 12 |
| 5 | PUP | - | - | 34 | - | - | - | - | 34 |
| 6 | VOP | - | 2 | - | - | - | - | - | 2 |
| 7 | FOB | 3 | - | - | - | - | - | - | 3 |
| Total | | 3 | 6 | 46 | 18 | 4 | 4 | 1 | 82 |

Table 22: Summary of Substructures

| S. No | Type of Str | ABUTMENT | | | | PIER | | | |
|--------------|-------------|-------------|---------------|-----------|-----------------------------|-------------------|----------|---------------|-----------------------------|
| | | Steel Truss | RCC Wall Type | RCC Box | RCC Rectangular Column type | RCC Circular Type | RCC Box | RCC Wall Type | RCC Rectangular Column type |
| 1 | MJB | - | 12 | - | - | 1 | - | 11 | - |
| 2 | MNB | - | 5 | - | - | - | - | - | - |
| 3 | Flyover | - | 13 | - | 1 | 1 | - | 10 | 1 |
| 4 | LVUP | - | - | 12 | - | - | 4 | - | - |
| 5 | PUP | - | - | 34 | - | - | - | - | - |
| 6 | VOP | - | - | 2 | - | 2 | - | - | - |
| 7 | FOB | 3 | - | - | - | - | - | - | - |
| Total | | 3 | 30 | 48 | 1 | 4 | 4 | 21 | 1 |
| | | 82 | | | | 30 | | | |

List of major structures found during the inventory surveys along the corridor are as follows:

Table 23: Details of CD & Other Structures along Project Road

| S.No. | Site Chainage (Km) | Type of Structure | Side | Str on | Age of Structure | Ske w | Span Arrangement (No x Length) | No. of Spans | Span Length (m) | Deck Width (m) | Remarks |
|-------|--------------------|-------------------|------|--------|------------------|-------|---|--------------|-----------------|----------------|---------|
| 1 | 232+836 | MJB | LHS | MCW | New | No | 37.087 + 37.104 + 37.138 + 37.156 + 37.084 + 37.138 + 37.156 + 37.063 + 37.179 + 37.134 + 37.084 + 37.105 + 37.139 + 37.139 | 14 | 37.12 | 13.58 | - |
| 2 | 232+836 | MJB | LHS | MCW | Old | No | 1 x 37.10 + 6 x 37.20 + 1 x 37.00 + 1 x 37.10 + 2 x 37.20 + 1 x 37.10 + 1 x 37.20 | 13 | 37.16 | 9.84 | - |
| 3 | 232+836 | MJB | RHS | MCW | New | No | 37.087 + 37.104 + 37.138 + 37.156 + 37.084 + 37.138 + 37.156 + 37.063 + 37.179 + 37.134 + 37.084 + 37.105 + 37.139 + 37.139 | 14 | 37.12 | 15.20 | - |
| 4 | 235+389 | MJB | LHS | MCW | New | No | 37.079 + 37.156 + 37.152 + 37.020 + 37.152 | 5 | 37.11 | 13.58 | - |
| 5 | 235+389 | MJB | LHS | MCW | Old | No | 1 x 37.00 + 1 x 37.15 + 3 x 37.10 | 5 | 37.09 | 9.84 | - |
| 6 | 235+389 | MJB | RHS | MCW | New | No | 37.079 + 37.156 + 37.152 + 37.020 + 37.152 | 5 | 37.11 | 15.20 | - |
| 7 | 250+723 | MJB | LHS | MCW | New | No | 1 x 32.155 + 2 x 32.191 + 1 x 32.205 | 4 | 32.18 | 13.58 | - |

| S.No. | Site Chainage (Km) | Type of Structure | Side | Str on | Age of Structure | Ske w | Span Arrangement (No x Length) | No. of Spans | Span Length (m) | Deck Width (m) | Remarks |
|-------|--------------------|-------------------|------|--------|------------------|-------|---|--------------|-----------------|----------------|--------------------|
| 8 | 250+723 | MJB | LHS | MCW | Old | No | 2 x 32.10 + 2 x 32.20 | 4 | 32.19 | 9.84 | - |
| 9 | 250+723 | MJB | RHS | MCW | New | No | 1 x 32.155 + 2 x 32.191 + 1 x 32.205 | 4 | 32.18 | 15.20 | - |
| 10 | 254+887 | MJB | LHS | MCW | New | No | 37.151+37.284+36.797+37.615+36.423+37.520+36.737+37.044 | 8 | 37.07 | 13.58 | - |
| 11 | 254+887 | MJB | LHS | MCW | Old | No | 8 x 37.10 | 8 | 37.10 | 9.84 | - |
| 12 | 254+887 | MJB | RHS | MCW | New | No | 37.151+37.284+36.797+37.615+36.423+37.520+36.737+37.044 | 8 | 37.07 | 15.20 | Integral Structure |
| 13 | 258+603 | MNB | LHS | SR | Old | No | 1 x 25 | 1 | 25.00 | 7.91 | Retained |
| 14 | 258+603 | MNB | LHS | MCW | New | No | 1 x 35 | 1 | 35.00 | 3.40 | Widening |
| 15 | 258+603 | MNB | LHS | MCW | Old | No | 1 x 25 | 1 | 25.00 | 11.95 | Retained |
| 16 | 258+603 | MNB | RHS | MCW | Old | No | 1 x 25 | 1 | 25.00 | 12.31 | Retained |
| 17 | 258+603 | MNB | RHS | SR | Old | No | 1 x 25 | 1 | 25.00 | 8.00 | Retained |
| 18 | 231+320 | Flyover | LHS | MCW | New | No | 10 x 30.00 + 1 x 50.00 + 6 x 30.00 | 17 | 31.18 | 13.73 | - |
| 19 | 231+320 | Flyover | RHS | MCW | New | No | 10 x 30.00 + 1 x 50.00 + 6 x 30.00 | 17 | 31.18 | 13.73 | - |
| 20 | 236+060 | Flyover | LHS | MCW | New | No | 18 x 30.00 | 18 | 30.00 | 13.73 | - |
| 21 | 236+060 | Flyover | RHS | MCW | New | No | 18 x 30.00 | 18 | 30.00 | 13.73 | - |
| 22 | 245+635 | Flyover | LHS | MCW | New | No | 9 x 24.5 + 1 x 42.75 + 8 x 24.5 | 18 | 25.51 | 13.73 | - |
| 23 | 245+635 | Flyover | RHS | MCW | Old | No | 9 x 24.5 + 1 x 42.75 + 8 x 24.5 | 18 | 25.51 | 12.00 | - |
| 24 | 248+225 | Flyover | LHS | MCW | New | No | 23 x 30.0 | 23 | 30.00 | 13.73 | - |
| 25 | 248+225 | Flyover | RHS | MCW | New | No | 23 x 30.0 | 23 | 30.00 | 13.73 | - |
| 26 | 251+777 | Flyover | LHS | MCW | New | No | 11 x 30.0 | 11 | 30.00 | 13.73 | - |
| 27 | 251+777 | Flyover | RHS | MCW | New | No | 11 x 30.0 | 11 | 30.00 | 13.73 | - |
| 28 | 255+548 | Flyover | LHS | MCW | New | Yes | 1 x 30.0 | 1 | 30.00 | 13.73 | - |
| 29 | 255+548 | Flyover | RHS | MCW | New | Yes | 1 x 30.0 | 1 | 30.00 | 13.73 | - |
| 30 | 258+306 | Flyover | LHS | MCW | New | No | 6 x 30 + 2 x 40 + 6 x 30 | 14 | 31.43 | 13.73 | - |
| 31 | 258+306 | Flyover | RHS | MCW | Old | No | 6 x 30 + 2 x 40 + 6 x 30 | 14 | 31.43 | 12.00 | - |
| 32 | 236+760 | LVUP | LHS | MCW | New | Yes | 1 x 12 | 1 | 12.00 | 13.75 | - |

| S.No. | Site Chainage (Km) | Type of Structure | Side | Str on | Age of Structure | Ske w | Span Arrangement (No x Length) | No. of Spans | Span Length (m) | Deck Width (m) | Remarks |
|-------|--------------------|-------------------|------|--------|------------------|-------|--------------------------------|--------------|-----------------|----------------|-------------------------|
| 33 | 236+760 | LVUP | RHS | MCW | New | Yes | 1 x 12 | 1 | 12.00 | 13.75 | - |
| 34 | 238+300 | LVUP | LHS | MCW | New | No | 1 x 12 | 1 | 12.00 | 13.75 | - |
| 35 | 238+300 | LVUP | RHS | MCW | New | No | 1 x 12 | 1 | 12.00 | 13.75 | - |
| 36 | 239+755 | LVUP | LHS | MCW | New | Yes | 2 x 12 | 2 | 12.00 | 13.75 | Under COS |
| 37 | 239+755 | LVUP | RHS | MCW | New | Yes | 2 x 12 | 2 | 12.00 | 13.75 | Under COS |
| 38 | 241+603 | LVUP | LHS | MCW | Old | Yes | 2 x 8.55 | 2 | 8.55 | 13.50 | Under COS PUP as per CA |
| 39 | 241+603 | LVUP | RHS | MCW | Old | Yes | 2 x 8.55 | 2 | 8.55 | 13.50 | Under COS PUP as per CA |
| 40 | 250+271 | LVUP | LHS | MCW | New | No | 1 x 12 | 1 | 12.00 | 13.75 | - |
| 41 | 250+271 | LVUP | RHS | MCW | New | No | 1 x 12 | 1 | 12.00 | 13.75 | - |
| 42 | 253+940 | LVUP | LHS | MCW | New | No | 1 x 12 | 1 | 12.00 | 13.75 | - |
| 43 | 253+940 | LVUP | RHS | MCW | New | No | 1 x 12 | 1 | 12.00 | 13.75 | - |
| 44 | 231+485 | PUP | LHS | MCW | Old | No | 1 x 7.9 | 1 | 7.90 | 9.75 | Retained |
| 45 | 231+485 | PUP | RHS | MCW | Old | No | 1 x 7.9 | 1 | 7.90 | 9.75 | Retained |
| 46 | 231+611 | PUP | LHS | MCW | New | Yes | 1 x 8 | 1 | 8.00 | 13.75 | - |
| 47 | 231+611 | PUP | RHS | MCW | New | Yes | 1 x 8 | 1 | 8.00 | 13.75 | - |
| 48 | 231+889 | PUP | LHS | MCW | Old | No | 1 x 2.5 | 1 | 2.50 | 13.75 | Retained |
| 49 | 231+889 | PUP | RHS | MCW | Old | No | 1 x 2.5 | 1 | 2.50 | 13.75 | Retained |
| 50 | 232+316 | PUP | LHS | MCW | Old | No | 1 x 6 | 1 | 6.00 | 13.80 | Retained |
| 51 | 232+316 | PUP | RHS | MCW | New | No | 1 x 6 | 1 | 6.00 | 13.80 | - |
| 52 | 233+328 | PUP | LHS | MCW | New | No | 1 x 4.8 | 1 | 4.80 | 13.50 | - |
| 53 | 233+328 | PUP | RHS | MCW | New | No | 1 x 4.8 | 1 | 4.80 | 13.50 | - |
| 54 | 233+564 | PUP | LHS | MCW | New | No | 1 x 9 | 1 | 9.00 | 13.50 | - |
| 55 | 233+564 | PUP | RHS | MCW | New | No | 1 x 9 | 1 | 9.00 | 13.50 | - |
| 56 | 234+160 | PUP | LHS | MCW | New | No | 1 x 6 | 1 | 6.00 | 13.50 | - |
| 57 | 234+160 | PUP | RHS | MCW | New | No | 1 x 6 | 1 | 6.00 | 13.50 | - |
| 58 | 234+726 | PUP | LHS | MCW | Old | No | 1 x 4 | 1 | 4.00 | 14.05 | Retained |

| S.No. | Site Chainage (Km) | Type of Structure | Side | Str on | Age of Structure | Ske w | Span Arrangement (No x Length) | No. of Spans | Span Length (m) | Deck Width (m) | Remarks |
|-------|--------------------|-------------------|------|--------|------------------|-------|--------------------------------|--------------|-----------------|----------------|-----------|
| 59 | 234+726 | PUP | RHS | MCW | Old | No | 1 x 4 | 1 | 4.00 | 14.05 | Retained |
| 60 | 234+897 | PUP | LHS | MCW | New | No | 1 x 9 | 1 | 9.00 | 13.50 | - |
| 61 | 234+897 | PUP | RHS | MCW | New | No | 1 x 9 | 1 | 9.00 | 13.50 | - |
| 62 | 235+071 | PUP | LHS | SR | Old | No | 1 x 2.5 | 1 | 2.50 | 7.05 | Retained |
| 63 | 235+071 | PUP | LHS | MCW | Old | No | 1 x 2.5 | 1 | 2.50 | 13.50 | Retained |
| 64 | 235+071 | PUP | RHS | MCW | New | No | 1 x 2.5 | 1 | 2.50 | 13.50 | - |
| 65 | 235+165 | PUP | LHS | MCW | Old | No | 1 x 4.7 | 1 | 4.70 | 14.89 | Retained |
| 66 | 235+165 | PUP | RHS | MCW | New | No | 1 x 4.7 | 1 | 4.70 | 14.89 | - |
| 67 | 235+895 | PUP | LHS | MCW | New | No | 1 x 7.9 | 1 | 7.90 | 13.75 | - |
| 68 | 235+895 | PUP | RHS | MCW | New | No | 1 x 7.9 | 1 | 7.90 | 13.75 | - |
| 69 | 239+898 | PUP | LHS | MCW | New | No | 1 x 8 | 1 | 8.00 | 13.50 | - |
| 70 | 239+898 | PUP | RHS | MCW | New | No | 1 x 8 | 1 | 8.00 | 13.50 | - |
| 71 | 239+918 | PUP | LHS | MCW | New | No | 1 x 4 | 1 | 4.00 | 13.75 | - |
| 72 | 239+918 | PUP | RHS | MCW | New | No | 1 x 4 | 1 | 4.00 | 13.75 | - |
| 73 | 242+283 | PUP | LHS | SR | New | Yes | 1 x 10.283 | 1 | 10.28 | 7.25 | Under COS |
| 74 | 242+283 | PUP | LHS | MCW | Old | Yes | 1 x 10.283 | 1 | 10.28 | 13.50 | - |
| 75 | 242+283 | PUP | RHS | MCW | Old | Yes | 1 x 10.283 | 1 | 10.28 | 13.50 | - |
| 76 | 247+210 | PUP | LHS | MCW | New | No | 1 x 7 | 1 | 7.00 | 13.50 | Under COS |
| 77 | 247+210 | PUP | RHS | MCW | New | No | 1 x 7 | 1 | 7.00 | 13.50 | Under COS |
| 78 | 241+000 | VOP | BHS | MCW | New | No | 2 x 14.9 | 2 | 14.90 | 45.00 | - |
| 79 | 242+900 | VOP | BHS | MCW | New | Yes | 2 x 15.455 | 2 | 15.46 | 40.00 | - |
| 80 | 253+460 | FOB | BHS | MCW | New | 0 | 1 x 45 | 1 | 45.00 | 3.00 | Scope |
| 81 | 256+860 | FOB | BHS | MCW | New | 0 | 1 x 45 | 1 | 45.00 | 3.00 | COS |
| 82 | 257+380 | FOB | BHS | MCW | New | 0 | 1 x 45 | 1 | 45.00 | 3.00 | COS |

CHAPTER 4. QUALITY AUDIT

4.1 MATERIAL INVESTIGATION INFERENCES

4.1.1 EMBANKMENT, SUBGRADE SAMPLES

The embankment for project road has been constructed with available soils from nearby areas. The soil appears to be silty sand and silts with Coarse Grained in nature and embankment appears to be in good condition over the entire length of project. No major settlements or depressions have been noted even at high embankment locations. There are no marshy/water logging areas along the length of project road.

Borrow area samples collected from 6 locations. Out of 6 samples, 5 sample belongs to SC type of soil, 1 sample belongs to CL type of soil.

Pie Chart showing the percentage distribution of soil classification of existing borrow area sample is presented below:




Table 23: Test results of Borrow Soils

| Lab Sample No | Site Identification | | Grain Size Analysis | | | | | Atterberg Limits (%) | | | Soil Class | MDD (gm/cc) | OMC (%) | Final Soaked CBR 97% MDD | Free Swelling Index (%) |
|---------------|---------------------|-------|-------------------------|------------------|-----------------|----------|--------|----------------------|----|----|------------|-------------|---------|--------------------------|-------------------------|
| | Location (km) | Up/Dn | Percentage passing from | | | | | LL | PL | PI | | | | | |
| | | | 4.75 mm IS Sieve | 425 mic IS Sieve | 75 mic IS Sieve | Gravel % | Sand % | | | | | | | | |
| CEPL-BP-1 | 236+800 | LHS | 89.38 | 49.89 | 44.11 | 10.62 | 45.27 | 40 | 29 | 11 | SC | 1.87 | 14.00 | 16.55 | 30 |
| CEPL-BP-2 | 241+070 | LHS | 95.43 | 62.09 | 43.31 | 4.57 | 52.12 | 41 | 25 | 16 | SC | 1.87 | 13.40 | 14.16 | 18 |
| CEPL-BP-3 | 251+780 | RHS | 81.80 | 68.56 | 28.34 | 18.20 | 53.46 | 27 | 19 | 8 | SC | 2.10 | 12.60 | 42.82 | 10 |
| CEPL-BP-4 | 255+540 | LHS | 89.56 | 68.29 | 55.96 | 10.44 | 33.60 | 44 | 27 | 17 | CL | 1.79 | 15.20 | 11.53 | 15 |
| CEPL-BP-5 | 258+320 | LHS | 81.63 | 51.19 | 37.25 | 18.37 | 44.38 | 43 | 30 | 13 | SC | 1.85 | 16.80 | 16.79 | 20 |
| CEPL-BP-6 | 258+320 | LHS | 83.53 | 55.24 | 38.12 | 16.47 | 45.41 | 44 | 28 | 16 | SC | 1.78 | 15.00 | 12.65 | 20 |

The following observations can be made from the above test results conducted on borrow area samples

- Liquid Limit: All the samples are within the limits (LL < 50%). Ranges 27 % to 44 %.
- Plasticity Index: All samples having PI Values within the limits (PI < 25%); Ranges 8% to 17 %.
- Maximum Dry Density: All samples are having MDD > 1.75 gr/cc; Ranges 1.78 gm/cc to 2.10 gm/cc
- California Bearing Ratio Test: CBR value varying with Minimum is 11.53 and Maximum is 42.82 %
- Free Swell Index: FSI value for samples are below limiting value (<50%). Minimum is 10 % and Maximum is 30%.

All the samples collected are meeting specification requirement.

Material related tests reports are provided in **Appendix 7** of this report.

4.1.2 AGGREGATES

Aggregates to be used for sub-base, base, surface courses and concrete works have been collected from the crushers under operation near the existing quarries. The Table below represents the test results of the Aggregate Samples

Table 24: Test Results of Aggregate Samples Details

| S. No | Sample | Location (km) | Side | Aggregate Size | A.I.V, % | Water Absorption, % | Specific Gravity | Remark |
|-------|-----------|---------------|------|----------------|----------|---------------------|------------------|--------|
| 1 | CEPL-AQ-1 | 258+320 | LHS | 12 MM | 16.0 | 0.27 | 2.77 | |
| | | | | 20 MM | | 0.19 | 2.79 | |

Note: Aggregates sample is satisfying MoRTH requirements i.e., AIV (max. limit is 24% for Asphalt layer), Water Absorption (max. limit is 2%)

4.1.3 SAND

The test results of the sand samples are as presented below.

Table 25: Test Results of Sand Samples Details

| Sample No | CHAINAGE (KM) | SIDE | 10 mm Passing % | 4.75 mm Passing % | 2.36 mm Passing % | 1.18mm Passing % | 600mic Passing % | 300mic Passing % | 150mic Passing % | FM | ZONE | Water Absorption % | Specific Gravity |
|---------------|---------------|------|-----------------|-------------------|-------------------|------------------|------------------|------------------|------------------|------|---------|--------------------|------------------|
| CEPL-M_Sand-1 | 258+320 | LHS | 100.00 | 98.75 | 81.37 | 68.55 | 53.28 | 30.47 | 9.89 | 2.58 | ZONE-II | 1.00 | 2.72 |

These sample are suitable for construction works.

4.1.4 CORE SAMPLES

The core samples as extracted at 7 locations were tested in the laboratory to find the engineering properties of BC/DBM materials.

Core results are provided in **Appendix 7** of this report.

The test results of the pavement cores are as presented below.

Table 26: Test Results of Pavement cores-BC Layers

| Sl. No. | Name of Material | Core No. | Chainage | Direction | Carriage way lane | Distance from kerb M | Condition of Road | % of Bitumen Obtained (by extraction of core) | | % Agg by Wt. of total Mix | Thickness of Specimen mm | DENSITY | Minimum Theoretical Sp.Gr. of Mix (GMM) | % of Air Voids | Filler Asphalt Ratio (%) | | Gradation as per Morth |
|---------|------------------|----------|----------|-----------|-------------------|----------------------|-------------------|---|---|---------------------------|--------------------------|---------|---|----------------|--------------------------|--------------|------------------------|
| | | | | | | | | BC | Limits | | | | | | 0.075 mm | % compaction | |
| 1 | BC | CEPL-C-1 | 231+900 | LHS | Outer | 10.1 | Good | 5.22 | As per MORTH 4th Revision Table no 500-18, Bitumen Content for BC grading - 1 is 5-6% | 94.78 | 47.11 | 2.497 | 2.606 | 4.183 | 0.47 | 96 | Grade-I |
| 2 | BC | CEPL-C-2 | 238+000 | RHS | Middle | 6.6 | Good | 5.37 | | 94.63 | 51.75 | 2.456 | 2.586 | 5.027 | 0.35 | 95 | Grade-I |
| 3 | BC | CEPL-C-3 | 242+200 | LHS | Inner | 1.7 | Good | 5.27 | | 94.73 | 46.96 | 2.452 | 2.553 | 3.956 | 0.51 | 96 | Grade-I |
| | | | | | | | | 5.13 | | 94.87 | 87.46 | 2.561 | 2.714 | 5.637 | 0.15 | 94 | Grade no Match |
| 4 | BC | CEPL-C-4 | 247+400 | RHS | Outer | 8.3 | Good | 5.18 | | 94.82 | 44.30 | 2.434 | 2.533 | 3.908 | 0.51 | 96 | Grade-I |
| 5 | BC | CEPL-C-5 | 252+200 | LHS | Middle | 6.5 | Good | 5.33 | | 94.67 | 53.73 | 2.468 | 2.573 | 4.081 | 0.20 | 96 | Grade-I |
| 6 | BC | CEPL-C-6 | 257+500 | RHS | Inner | 3.6 | Good | 5.21 | | 94.79 | 50.07 | 2.385 | 2.533 | 5.843 | 0.56 | 94 | Grade-I |
| 7 | BC | CEPL-C-7 | 241+700 | LHS | Outer | 10.0 | Good | 5.18 | 94.82 | 43.65 | 2.323 | 2.441 | 4.834 | 0.56 | 95 | Grade-I | |

Observations:

- ✓ Binder content for BC: ranging from 5.13% to 5.37%. The MORTH Table 500-17 specifies the Bitumen content range is 5.2 ± 0.3 %. All the sample satisfy for bitumen requirement.
- ✓ BC-Gradation results indicate the mix design: Grade I proportion except one sample.
- ✓ BC-Air Voids: ranging from 3.908% to 5.843% (MORTH Table-11, specifies 3% to 5%)
- ✓ Compaction -More than 94% of Compaction is observed.
- ✓ Filler Asphalt Ratio is considered to be little lower-side as Filler -Asphalt ratio should within the specified limit of 0.6-1.2 (refer MORTH clause 505.3 or as per MS-2 (5.10).

Note: From the cores taken, it is noted that there are no serious abnormalities were found.

Table 27: Test Results of Pavement cores-DBM Layers

| Sl. No. | Name of Material | Core No. | Chainage | Direction | Carriage way lane | Distance from kerb m | Condition of Road | % of Bitumen Obtained (by extraction of core) | | % Agg by Wt. of total Mix | Thickness of Specimen mm | DENSITY | Minimum Theoretical Sp.Gr. of Mix (GMM) | % of Air Voids | Filler Asphalt Ratio (%) | % compaction | Gradation as per Morth |
|---------|------------------|----------|----------|-----------|-------------------|-------------------------|-------------------|--|--|------------------------------|-----------------------------|---------|---|----------------|--------------------------------|--------------|---------------------------|
| | | | | | | | | DBM | Limits | | | | | | 0.075 mm | | |
| 1 | DBM | CEPL-C-1 | 231+900 | LHS | Outer | 10.1 | Good | 4.10 | As per MORTH 4th Revision Table no 500-10, Bitumen Content for DBM grading - 1 is 4% | 95.90 | 80.39 | 2.557 | 2.635 | 2.96 | 0.51 | 97 | Grade-II |
| 2 | DBM | CEPL-C-2 | 238+000 | RHS | Middle | 6.6 | Good | 4.36 | | 95.64 | 88.52 | 2.532 | 2.639 | 4.05 | 0.98 | 96 | Grade-II |
| 3 | DBM | CEPL-C-3 | 242+200 | LHS | Inner | 1.7 | Good | 4.36 | | 95.64 | 62.27 | 2.560 | 2.655 | 3.58 | 0.24 | 96 | Grade-II |
| 4 | DBM | CEPL-C-4 | 247+400 | RHS | Outer | 8.3 | Good | 4.11 | | 95.89 | 67.38 | 2.569 | 2.682 | 4.21 | 0.49 | 96 | Grade-II |
| 5 | DBM | CEPL-C-5 | 252+200 | LHS | Middle | 6.5 | Good | 4.31 | | 95.69 | 82.13 | 2.531 | 2.639 | 4.09 | 0.51 | 96 | Grade-II |
| 6 | DBM | CEPL-C-6 | 257+500 | RHS | Inner | 3.6 | Good | 4.31 | | 95.69 | 80.95 | 2.541 | 2.651 | 4.15 | 0.15 | 96 | Grade-II |
| 7 | DBM | CEPL-C-7 | 241+700 | LHS | Outer | 10.0 | Good | 4.29 | | 95.71 | 80.25 | 2.634 | 2.752 | 4.29 | 0.14 | 96 | Grade-II |

Observations:

- ✓ Binder content for DBM: ranging from 4.10% to 4.36%. The MORTH Table 500-10 specifies the Bitumen content range is 4.5 ± 0.3 %..
- ✓ DBM-Gradation results indicate the mix design: Grade II proportion.
- ✓ DBM-Air Voids: ranging from 2.96% to 4.288% (MORTH Table-11, specifies 3% to 5%)
- ✓ Compaction -More than 95% of Compaction is observed.
- ✓ Filler Asphalt Ratio- is considered to be little lower-side as Filler -Asphalt ratio is within the specified limit of 0.6-1.2 (refer MORTH clause 505.3 or as per MS-2 (5.10)).


Note: From the cores taken, it is noted that there are no serious abnormalities were found.

4.2 PAVEMENT CONDITION

The distress in bituminous surface have been captured on the project corridor for each lane separately by using Network survey vehicle (NSV). Pavement Condition rating (PCI) as per IRC:82-2023 from the data collected for each km length in each direction has been presented in the Annexure-2 of this report.

The project corridor has been provided with flexible pavement over entire length and even on service roads also. Rigid pavement is only provided at Toll Plaza including tapering section.



The Pavement condition rating (PCI) is presented in Pie-chart from Excellent to Fail are as below::



From NSV pavement condition (PCI) analysis, entire length falls under Excellent to Good condition.

4.3 ROUGHNESS

The Roughness represented in Bar charts for the main carriageway are as presented below:



Based on the above, considering the Km-stone reference system the summary of direction-wise km lengths having varying roughness values are as presented below:

| Roughness Range (mm/km) | Length in Km | |
|-------------------------|--------------|-------|
| | LHS | RHS |
| Less than 2000 | 25176 | 22862 |
| 2000 - 2500 | - | - |
| 2500 - 2750 | - | - |
| More Than 2750 | - | - |
| Under Construction | 3224 | 5538 |

It can be noted that for the entire stretch, roughness is less than Schedule-K, specified limit of 2750mm/km and thus no functional overlay is warranted.

4.4 FWD ANALYSIS AND ASSESSMENT OF OVERLAY REQUIREMENT

By looking at the age and condition and performance of the pavement following different set of ranges have been used while finalizing the modulus values:

| Layer | Bituminous Layers | Granular Layer Modulus | Subgrade |
|---------------------|-------------------|------------------------|----------|
| Modulus Value (MPa) | 750-3000 | 350-600 | 50-100 |

Bituminous layer Moduli obtained from back calculations shall be corrected for a standard pavement temperature of 35°C using given equations. Whereas, for back calculated moduli values obtained for granular and subgrade layer shall be corrected for seasonal variations (using winter and summer equations). Accordingly, seasonal correction factor is applied for granular and subgrade layer. The design moduli (15th percentile moduli) of in-service layers for each homogenous section are given in table below.

Table 28: Summary of Design Moduli of different layers - LHS

| S. No | Side | From | To | Length (Km) | 15th Percentile MR values | | |
|--------------------|------|--------|--------|-------------|---------------------------|-----------------------|-----------------------|
| | | | | | MR for BT (Mpa) | MR for Granular (Mpa) | MR for Subgrade (Mpa) |
| 1 | LHS | 230.40 | 231.80 | 1.40 | U/C & Diversion | | |
| 2 | LHS | 231.80 | 232.40 | 0.60 | 2442 | 430 | 77 |
| 3 | LHS | 232.40 | 233.53 | 1.13 | | | |
| 4 | LHS | 233.53 | 235.22 | 1.69 | | | |
| 5 | LHS | 235.22 | 236.60 | 1.38 | U/C & Diversion | | |
| 6 | LHS | 236.60 | 238.45 | 1.85 | 2399 | 426 | 77 |
| 7 | LHS | 238.45 | 240.16 | 1.71 | 2441 | 430 | 77 |
| 8 | LHS | 240.16 | 242.70 | 2.54 | 2449 | 427 | 77 |
| 9 | LHS | 242.70 | 243.20 | 0.50 | U/C & Diversion | | |
| 10 | LHS | 243.20 | 245.30 | 2.10 | 2477 | 429 | 77 |
| 11 | LHS | 245.30 | 245.80 | 0.50 | 2469 | 430 | 77 |
| 12 | LHS | 245.80 | 248.00 | 2.20 | | | |
| 13 | LHS | 248.00 | 248.95 | 0.95 | | | |
| 14 | LHS | 248.95 | 249.75 | 0.80 | 2426 | 430 | 77 |
| 15 | LHS | 249.75 | 251.05 | 1.30 | | | |
| 16 | LHS | 251.05 | 251.60 | 0.55 | | | |
| 17 | LHS | 251.60 | 252.00 | 0.40 | | | |
| 18 | LHS | 252.00 | 252.30 | 0.30 | | | |
| 19 | LHS | 252.30 | 253.80 | 1.50 | U/C & Diversion | | |
| 20 | LHS | 253.80 | 254.66 | 0.86 | 2419 | 429 | 77 |
| 21 | LHS | 254.66 | 255.14 | 0.48 | | | |
| 22 | LHS | 255.14 | 256.00 | 0.86 | | | |
| 23 | LHS | 256.00 | 258.10 | 2.10 | 2398 | 430 | 77 |
| 24 | LHS | 258.10 | 258.75 | 0.65 | | | |
| 25 | LHS | 258.75 | 258.80 | 0.05 | | | |
| Total length (kms) | | | | 28.400 | | | |

Table 29: Summary of Design Moduli of different layers - RHS

| S. No | Side | From | To | Length (Km) | 15th Percentile MR values | | |
|--------------|------|--------|--------|-------------|---------------------------|-----------------------|-----------------------|
| | | | | | MR for BT (Mpa) | MR for Granular (Mpa) | MR for Subgrade (Mpa) |
| 1 | RHS | 230.40 | 231.80 | 1.40 | U/C & Diversion | | |
| 2 | RHS | 231.80 | 232.40 | 0.60 | 2520 | 430 | 77 |
| 3 | RHS | 232.40 | 233.53 | 1.13 | | | |
| 4 | RHS | 233.53 | 235.20 | 1.67 | | | |
| 5 | RHS | 235.20 | 237.14 | 1.94 | U/C & Diversion | | |
| 6 | RHS | 237.14 | 238.75 | 1.61 | 2525 | 427 | 77 |
| 7 | RHS | 238.75 | 239.55 | 0.80 | 2527 | 427 | 77 |
| 8 | RHS | 239.55 | 239.90 | 0.35 | | | |
| 9 | RHS | 239.90 | 240.70 | 0.80 | | | |
| 10 | RHS | 240.70 | 242.23 | 1.53 | U/C & Diversion | | |
| 11 | RHS | 242.23 | 242.70 | 0.47 | 2531 | 429 | 77 |
| 12 | RHS | 242.70 | 243.20 | 0.50 | | | |
| 13 | RHS | 243.20 | 245.45 | 2.25 | | | |
| 14 | RHS | 245.45 | 245.80 | 0.35 | U/C & Diversion | | |
| 15 | RHS | 245.80 | 248.10 | 2.30 | 2668 | 430 | 77 |
| 16 | RHS | 248.10 | 248.90 | 0.80 | U/C & Diversion | | |
| 17 | RHS | 248.90 | 249.80 | 0.90 | 2689 | 427 | 77 |
| 18 | RHS | 249.80 | 251.30 | 1.50 | | | |
| 19 | RHS | 251.30 | 251.60 | 0.30 | | | |
| 20 | RHS | 251.60 | 252.00 | 0.40 | | | |
| 21 | RHS | 252.00 | 252.58 | 0.58 | | | |
| 22 | RHS | 252.58 | 253.80 | 1.22 | | | |
| 23 | RHS | 253.80 | 254.14 | 0.34 | 2647 | 431 | 77 |
| 24 | RHS | 254.14 | 254.60 | 0.46 | | | |
| 25 | RHS | 254.60 | 255.14 | 0.54 | | | |
| 26 | RHS | 255.14 | 256.61 | 1.47 | 2662 | 429 | 77 |
| 27 | RHS | 256.61 | 258.10 | 1.49 | | | |
| 28 | RHS | 258.10 | 258.75 | 0.65 | | | |
| 29 | RHS | 258.75 | 258.80 | 0.05 | | | |
| Total length | | | | 28.400 | | | |

Observation of FWD Results:

It can be noticed from the above table that the layer moduli for the three layers are varying along the length and direction. The MR value for BT layer is 2398Mpa to 2477Mpa in LHS & 2520Mpa to 2689Mpa in RHS Carriageway. The MR value for Granular Layers is 426Mpa to 430Mpa in LHS & 427Mpa to 431Mpa in RHS Carriageway. Similarly, the MR value for Subgrade Layer is 77Mpa to BHS Carriageway.

4.5 STRUCTURES

Inventory and asset condition all the existing structures falling within project road have been verified as per IRC: SP-35 procedures and guidelines with following field surveys

- Inventory of existing highway bridges / structures
- Visual condition survey of existing highway bridges / structures

Each and every structure has been verified at site and detailed inventory and condition survey is presented in **Appendix-8** of this report.

Overall condition of few of the major structures are presented on sample basis as below. However, each and every structure detail are presented in **Appendix-8** of this report.

Chainage: 232+836

General Description

LHS MCW (New)

- Type of Structure : MJB
- Span Arrangement : 37.087 + 37.104 + 37.138 + 37.156 + 37.084 + 37.138 + 37.156 + 37.063 + 37.179 + 37.134 + 37.084 + 37.105 + 37.139 + 37.139 m
- Total length of Structure : 519.706 m
- Total deck width of Structure : 13.58 m
- Type of Foundation : Pile
- Type of Substructure (Abutment & Pier) : RCC Wall type
- Type of Superstructure : PSC U Girder
- Type of Bearing : Pot PTFE
- Type of Railing / Crash Barrier : Crash Barrier
- Method of Inspection : Visual

Observations


Visual Observations on condition of the structure are as below:

- ✓ New Bridge is under construction
- ✓ Foundation works under progress. (Piling & Pile caps)
- ✓ At present this structure is not in CEPL scope and it is executing under separate EPC Agreement.

Balance Works

- ✓ From Substructure to Wearing course.





Chainage: 232+836

General Description

LHS MCW (Old)

- Type of Structure : MJB
- Span Arrangement : 1 x 37.10 + 6 x 37.20 + 1 x 37.00 + 1 x 37.10 + 2 x 37.20 + 1 x 37.10 + 1 x 37.20 m
- Total length of Structure : 483.1 m
- Total deck width of Structure : 11.85 m
- Type of Foundation : Pile
- Type of Substructure (Abutment & Pier) : RCC Wall type & RCC Circular
- Type of Superstructure : PSC Girder
- Type of Bearing : Elastomeric
- Type of Railing / Crash Barrier : Hand Railing
- Method of Inspection : Visual

Observations

Visual Observations on condition of the structure are as below:

- ✓ Approach slab damaged at A2 side.
- ✓ Hand railing partially damaged at shoulder side in Span-14.
- ✓ Rubber sealant damaged in Expansion joint No- 4,7,8,9,10,13&14.
- ✓ At present this bridge is not under CEPL Scope.





General Observations: -

- The Project stretch have 39 numbers of major structures, in that 3 FOB's, 2 VOP's, 16 PUP's, 6 LVUP's, 7 Flyover's, 1 MNB's & 4 MJB's.
- The Project Road has varieties of super structure types for various structures such as Steel Truss, RCC Girder, RCC Box, PSC Girder, Steel Girder & PSC Box Girder.
- Within this project stretch, Elastomeric bearings (188 old and 344 New) and Pot-PTFE bearings (64 Old and 1,212 New) have been identified in girder-type structures.
- A total of 163 expansion joints have been provided in the structures, comprising 50 on existing structures and 113 on newly constructed ones.
- Four new major bridges on the left side are currently under construction. These structures are not within CEPL's scope and are being executed under a separate EPC agreement.
- Two additional FOBs have been proposed under COS at chainages 256+860 and 257+380. Construction has not yet commenced

Photos depicting the existing culverts are presented below



Box Culvert @ 231+989



Box Culvert @ 233+903



Box Culvert @ 236+504



Box Culvert @ 237+420

Box Culvert @ 239+370

Box Culvert @ 242+381

4.6 DRAINAGE AND SLOPE PROTECTION

Lined Covered drains observed on Edge of Service Roads along the corridor. These are found to be in fair condition.

Slope protection in the form of RCC Walls, RE blocks Etc... has been provided along the corridor. These are found to be in fair condition.

4.7 TRAFFIC SAFETY AND ROAD FURNITURE

The earlier constructed Service Road is provided with PGR on outer-side and this appeared to be in fair condition and requires the painting. Presently, kerb is being constructed adjacent to the newly constructed service road with Drain. Further, Concrete Barriers that are provided in the median and shoulder side are intact.

Street lighting in the form of Double/ Single Arm lights are observed along project corridor and high mast/medium mast lighting are yet to be placed near Toll Plaza.

4.8 ROAD USER FACILITIES

There are 12 nos of bus shelters completed (remaining locations needs to be constructed). The overall condition is considered to be good.

CHAPTER 5. REHABILITATION PLANS AND DESIGNS

5.1 DESIGN TRAFFIC LOADING

Design Traffic loading has been estimated by considering the traffic (as per PDR YR2018 and projected to YR2025) and VDFs as estimated from the latest axle load survey data and with growth Rates as mentioned in pavement design for 10 years, 15 years and 20 years design period as below:

Table 30: AADT for YR-2025

| Vehicle/Mode | LHS | RHS |
|--------------|-------|-------|
| Car | 14738 | 14873 |
| LCV | 2137 | 1996 |
| 2A truck | 706 | 577 |
| Buses | 491 | 459 |
| 3A truck | 515 | 493 |
| MAV truck | 505 | 579 |

Table 31: Estimated Design traffic loading from YR2025

| Years | Design Traffic (MSA) | |
|----------|----------------------|----|
| | UP | DN |
| 10 Years | 33 | 31 |
| 15 Years | 56 | 53 |
| 20 years | 87 | 82 |

The computation of traffic loadings is presented in **Appendix 9** of this Report. As per the Manual, projected 10-year traffic loading must be considered for the design of Overlay i.e., 33MSA/31MSA. However, since the project road is a newly constructed pavement and has not yet been opened to the traffic, it has been verified for 70MSA for full design life, in accordance with MSA specified in Schedule-B.

5.2 PAVEMENT REHABILITATION AND STRENGTHENING

For Design the Overlay Thickness the following method as suggested in IRC: 115 has been used

- The existing pavement is considered as a 3-layer system consisting of subgrade, granular and bituminous layer. The remaining life of existing pavement in terms of Fatigue and Rutting life (MSA) are estimated
- The remaining life is compared with design traffic loading. An overlay with assumed thickness is considered on existing pavement where required.
- The Total system including the proposed Overlay (Trial thickness) is assumed as a four-layer system and considered the relevant MR values for all the four layers namely New BT layer, existing Bituminous surface, Total existing Granular layers and Subgrade layers.

- The MR value for the New BT is assumed as 3000 MPA (considering VG40 Bituminous grade) and for all the remaining three layers, the MR Values derived and finalized from the FWD Analysis are considered
- Critical Tensile strains and Vertical strains are found out by using the IIT PAVE Software at the bottom of existing bituminous layer and at the top of the subgrade layer respectively.
- The Fatigue and Rutting equations (equation 16 & 17 given in the IRC: 115) have been used to estimate the Fatigue and Rutting Life of The Pavement system.
- The Obtained Fatigue and Rutting Life are compared with the required life for the assumed trial overlay thickness.
- Analysis is carried out for individual homogeneous sections as well for minimum and Average Modulus Values on each direction separately.

Remaining life of the existing pavement from the above analysis is presented in the following tables:

Table 32: Remaining life of the existing pavement on Both Carriageways

Remaining Life as per IRC -115 Equations for 90% Reliability with Va, Vbe:

| S. No | From | To | Length (Km) | 15th Percentile MR values | | | Average Existing Crust | | Total Crust (mm) | Adopted MR for BT (Mpa) | Strains From IITPAVE | | Remaining Life as per IRC -115 Equations for 90% Reliability | | | | | | Remarks | | | | | | | |
|-------|--------|--------|-------------|---------------------------|-----------------------|-----------------------|------------------------|---------------|------------------|-------------------------|--------------------------------|----------------------------|--|------|-----|----------------------|-------------------|-----------------|-----------------|--|--|--|--|--|-----------------|-----------------|
| | | | | MR for BT (Mpa) | MR for Granular (Mpa) | MR for Subgrade (Mpa) | BT (mm) | Granular (mm) | | | Vertical strain at bottom, epZ | Tensile strain at top, epT | Va | Vbe | C | Nf-Fatigue life, mSA | Rutting life, mSA | Target MSA | | | | | | | | |
| LHS | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | 230.40 | 231.80 | 1.40 | | | | | | | | | | | | | | | U/C & Diversion | | | | | | | | |
| 2 | 231.80 | 232.40 | 0.60 | 2442 | 430 | 77 | 130 | 350 | 480 | 2442 | 0.0003332 | 0.00015610 | 3.5 | 10.5 | 2.0 | 83 | 82 | 70 | No Overlay | | | | | | | |
| 3 | 232.40 | 233.53 | 1.13 | | | | | | | | | | | | | | | | | | | | | | U/C & Diversion | |
| 4 | 233.53 | 235.22 | 1.69 | | | | | | | | | | | | | | | | | | | | | | | No Overlay |
| 5 | 235.22 | 236.60 | 1.38 | | | | | | | | | | | | | | | | | | | | | | | U/C & Diversion |
| 6 | 236.60 | 238.45 | 1.85 | 2399 | 426 | 77 | 130 | 350 | 480 | 2399 | 0.0003353 | 0.00015800 | 3.5 | 10.5 | 2.0 | 80 | 80 | 70 | No Overlay | | | | | | | |
| 7 | 238.45 | 240.16 | 1.71 | 2441 | 430 | 77 | 130 | 350 | 480 | 2441 | 0.0003332 | 0.00015610 | 3.5 | 10.5 | 2.0 | 83 | 82 | 70 | No Overlay | | | | | | | |
| 8 | 240.16 | 242.70 | 2.54 | 2449 | 427 | 77 | 130 | 350 | 480 | 2449 | 0.0003339 | 0.00015670 | 3.5 | 10.5 | 2.0 | 81 | 81 | 70 | No Overlay | | | | | | | |
| 9 | 242.70 | 243.20 | 0.50 | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | | U/C & Diversion | | | | | | | |
| 10 | 243.20 | 245.30 | 2.10 | 2477 | 429 | 77 | 130 | 350 | 480 | 2477 | 0.0003326 | 0.00015560 | 3.5 | 10.5 | 2.0 | 83 | 83 | 70 | No Overlay | | | | | | | |
| 11 | 245.30 | 245.80 | 0.50 | 2469 | 430 | 77 | 130 | 350 | 480 | 2469 | 0.0003325 | 0.00015560 | 3.5 | 10.5 | 2.0 | 83 | 83 | 70 | Flyover | | | | | | | |
| 12 | 245.80 | 248.00 | 2.20 | | | | | | | | | | | | | | | | | | | | | | No Overlay | |
| 13 | 248.00 | 248.95 | 0.95 | | | | | | | | | | | | | | | | | | | | | | | Flyover |
| 14 | 248.95 | 249.75 | 0.80 | | | | | | | | | | | | | | | | | | | | | | | No Overlay |
| 15 | 249.75 | 251.05 | 1.30 | 2426 | 430 | 77 | 130 | 350 | 480 | 2426 | | | 3.5 | 10.5 | 2.0 | | | | U/C & Diversion | | | | | | | |
| 16 | 251.05 | 251.60 | 0.55 | | | | | | | | | | | | | | | | | | | | | | | No Overlay |
| 17 | 251.60 | 252.00 | 0.40 | | | | | | | | | | | | | | | | | | | | | | | Flyover |
| 18 | 252.00 | 252.30 | 0.30 | | | | | | | | | | | | | | | | | | | | | | | No Overlay |
| 19 | 252.30 | 253.80 | 1.50 | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | | U/C & Diversion | | | | | | | |
| 20 | 253.80 | 254.66 | 0.86 | 2419 | 429 | 77 | 130 | 350 | 480 | 2419 | 0.0003340 | 0.00015680 | 3.5 | 10.5 | 2.0 | 82 | 81 | 70 | No Overlay | | | | | | | |
| 21 | 254.66 | 255.14 | 0.48 | | | | | | | | | | | | | | | | | | | | | | | U/C & Diversion |
| 22 | 255.14 | 256.00 | 0.86 | | | | | | | | | | | | | | | | | | | | | | | No Overlay |
| 23 | 256.00 | 258.10 | 2.10 | | | | | | | | | | | | | | | | | | | | | | | No Overlay |
| 24 | 258.10 | 258.75 | 0.65 | 2398 | 430 | 77 | 130 | 350 | 480 | 2398 | 0.0003342 | 0.00015710 | 3.5 | 10.5 | 2.0 | 82 | 81 | 70 | No Overlay | | | | | | | |
| 25 | 258.75 | 258.80 | 0.05 | | | | | | | | | | | | | | | | | | | | | | | Flyover |
| | | | | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | | No Overlay | | | | | | | |

| From | To | Length (Km) | 15th Percentile MR values | | | Average Existing Crust | | Total Crust (mm) | Adopted MR for BT (Mpa) | Strains From IITPAVE | | Remaining Life as per IRC -115 Equations for 90% Reliability with Va & Vbe | | | | | | Remarks | | | | | | |
|--------|--------|-------------|---------------------------|-----------------------|-----------------------|------------------------|---------------|------------------|-------------------------|--------------------------------|----------------------------|--|------|-----|-----------------------|-------------------|-----------------|------------|------|------|-----|--|---------------------|-----------------|
| | | | MR for BT (Mpa) | MR for Granular (Mpa) | MR for Subgrade (Mpa) | BT (mm) | Granular (mm) | | | Vertical strain at bottom, epz | Tensile strain at top, epT | Va | Vbe | C | Nf- Fatigue life, mSA | Rutting life, mSA | Target MSA | | | | | | | |
| RHS | | | | | | | | | | | | | | | | | | | | | | | | |
| 230.40 | 231.80 | 1.40 | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | U/C & Diversion | | | | | | | |
| 231.80 | 232.40 | 0.60 | 2520 | 430 | 77 | 130 | 350 | 480 | 2520 | 0.0003314 | 0.00015450 | 3.5 | 10.5 | 2.0 | 84 | 84 | 70 | No Overlay | | | | | | |
| 232.40 | 233.53 | 1.13 | | | | | | | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | U/C & Diversion | |
| 233.53 | 235.20 | 1.67 | | | | | | | | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | No Overlay |
| 235.20 | 237.14 | 1.94 | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | U/C & Diversion | | | | | | | |
| 237.14 | 238.75 | 1.61 | 2525 | 427 | 77 | 130 | 350 | 480 | 2525 | 0.0003321 | 0.00015510 | 3.5 | 10.5 | 2.0 | 82 | 83 | 70 | No Overlay | | | | | | |
| 238.75 | 239.55 | 0.80 | 2527 | 427 | 77 | 130 | 350 | 480 | 2527 | 0.0003321 | 0.00015500 | 3.5 | 10.5 | 2.0 | 83 | 83 | 70 | No Overlay | | | | | | |
| 239.55 | 239.90 | 0.35 | | | | | | | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | Diversion (VOP U/C | |
| 239.90 | 240.70 | 0.80 | | | | | | | | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | No Overlay |
| 240.70 | 242.23 | 1.53 | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | U/C & Diversion | | | | | | | |
| 242.23 | 242.70 | 0.47 | 2531 | 429 | 77 | 130 | 350 | 480 | 2531 | 0.0003314 | 0.00015450 | 3.5 | 10.5 | 2.0 | 84 | 84 | 70 | No Overlay | | | | | | |
| 242.70 | 243.20 | 0.50 | | | | | | | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | U/C & Diversion | |
| 243.20 | 245.45 | 2.25 | | | | | | | | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | No Overlay |
| 245.45 | 245.80 | 0.35 | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | Flyover | | | | | | | |
| 245.80 | 248.10 | 2.30 | 2668 | 430 | 77 | 130 | 350 | 480 | 2668 | 0.0003281 | 0.00015150 | 3.5 | 10.5 | 2.0 | 86 | 88 | 70 | No Overlay | | | | | | |
| 248.10 | 248.90 | 0.80 | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | Flyover | | | | | | | |
| 248.90 | 249.80 | 0.90 | 2689 | 427 | 77 | 130 | 350 | 480 | 2689 | 0.0003285 | 0.00015180 | 3.5 | 10.5 | 2.0 | 85 | 88 | 70 | No Overlay | | | | | | |
| 249.80 | 251.30 | 1.50 | | | | | | | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | Diversion (VUP U/C) | |
| 251.30 | 251.60 | 0.30 | | | | | | | | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | No Overlay |
| 251.60 | 252.00 | 0.40 | | | | | | | | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | Flyover |
| 252.00 | 252.58 | 0.58 | | | | | | | | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | No Overlay |
| 252.58 | 253.80 | 1.22 | | | | | | | | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | U/C & Diversion |
| 253.80 | 254.14 | 0.34 | | | | | | | | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | No Overlay |
| 254.14 | 254.60 | 0.46 | 2647 | 431 | 77 | 130 | 350 | 480 | 2647 | 0.0003283 | 0.00015160 | 3.5 | 10.5 | 2.0 | 87 | 88 | 70 | No Overlay | | | | | | |
| 254.60 | 255.14 | 0.54 | | | | | | | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | U/C & Diversion | |
| 255.14 | 256.61 | 1.47 | | | | | | | | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | No Overlay |
| 256.61 | 258.10 | 1.49 | 2662 | 429 | 77 | 130 | 350 | 480 | 2662 | 0.0003285 | 0.00015180 | 3.5 | 10.5 | 2.0 | 86 | 88 | 70 | No Overlay | | | | | | |
| 258.10 | 258.75 | 0.65 | | | | | | | | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | Flyover |
| 258.75 | 258.80 | 0.05 | | | | | | | | | | | | | | | | | 3.5 | 10.5 | 2.0 | | | No Overlay |

From the above, **no overlay** is warranted as remaining life is more than Target Traffic (10-year design MSA). In both LHS and RHS side considering Va-3.5 & Vbe-10.5 with 90% Reliability.

Input data used and the output from the IIT Pave software has been presented as screen shots for ready reference in **Appendix 10** of this Report.

5.3 STRUCTURAL REHABILITATION

All the structure found to be in good condition except little minor treatment like repair of stone pitching, cleaning of drainage spouts, cleaning of vegetation etc. may be required. In general, for rehabilitation work of the Existing Bridges includes the following.

- Repair/ Replacement of Existing Bearings
- Repair / Replacement of Existing Expansion Joints
- Repair / Replacement of Existing Wearing Coat
- Profile Correction for Existing Deck Slab by Cement Concrete
- Sealing of Cracks for Bridges by Epoxy Resin
- Replacement of Spalled Concrete of ECW by Epoxy Mortar
- Cement Grouting for Repair of Existing Bridges
- Guniting / Shotcreting for Repair of Existing Bridges
- Providing & Fixing of Drainage Spouts
- Repair of Substructure Component
- Repair / Replacement of Railing & Crash Barrier
- Epoxy Bonding between New and Old Concrete.

CHAPTER 6. OPERATION AND MAINTENANCE

6.1 INTRODUCTION

Looking at the contractual requirements of maintaining project road under specified level of roughness it is felt that roughness is the most important criterion for finalizing the O&M schedule for the project. Accordingly, the methodology adopted by present consultants includes predicting the roughness year by year under the traffic using a well acknowledged HDH-4 model developed for developing countries like India after lot of research by World Bank. The said model is widely prescribed by MORTH and NHAI during the preparation of detailed project reports for several projects in doing economic analysis for the projects. The economic analysis mainly consists of two parts:

1. Predicting the road deterioration and estimating VOC
2. Estimating Benefits

Considering its importance and present use in India, consultants felt prudent to use the first part, i.e. estimating road deterioration and predicting roughness in HDM 4 model to finalize the O&M schedule for the project. This approach is more scientific and includes main criterion of maintaining roughness at 2750mm/km as per Schedule K.

6.2 CA SPECIFICATIONS FOR MAJOR MAINTENANCE

- Applicable Manual: Six lane manual IRC SP 87-2013 published by IRC
- Applicable Schedule for O&M: Schedule-K and Manual
- Maximum Roughness Allowed: 2750mm/km
- Frequency of Roughness Test: 2 times per year
- Frequency of Deflection Test (Manual Clause 5.8): once in a 5-years
- Allowed Characteristic deflection (as per Manual): Not Mentioned
- As per Manual, Cl. 5.9.6: Strengthening overlay thickness, shall not be less than 50mm BC

6.3 INPUTS FOR M&M SCHEDULE

6.3.1 Project Sections

The entire project road is considered as only “single section” based on traffic characteristics.

As there is no overlay requirement from FWD perspective, by considering the Roughness as a key criterion for major maintenance, sub-sections are categorized in to four cases below:

- Case 1: Roughness value <2000 mm/Km
- Case 2: Roughness values >2000<2500 mm/Km

- Case 3: Roughness >2500<2750 mm/Km
- Case 4: Roughness >2750 mm/Km

Direction wise analysis has been done separately for LHS (UP)/RHS (DN) along the project.

6.3.2 Traffic (AADT)

The following traffic data has been used in the analysis is as below:

| Vehicle/Mode | LHS | RHS |
|--------------|-------|-------|
| Car | 14738 | 14873 |
| LCV | 2137 | 1996 |
| 2A truck | 706 | 577 |
| Buses | 491 | 459 |
| 3A truck | 515 | 493 |
| MAV truck | 505 | 579 |

6.3.3 Vehicle Damage Factor (VDF)

| Mode Type | UP | DOWN |
|----------------|------|-------|
| LCV | 0.95 | 0.40 |
| Buses | 0.29 | 0.11 |
| 2 Axle Truck | 2.40 | 1.60 |
| 3 Axle Truck | 4.25 | 5.06 |
| MAV (4-6 Axle) | 9.89 | 10.79 |

6.3.4 HDM Inputs

FWD, Roughness, Pavement condition values are used as obtained from surveys and investigations for various sections and different cases as below:

LHS& RHS: No Overlay

| No OL | LHS | | | | RHS | | | |
|--------------------|--------|------------------------|------------------------|--------|--------|------------------------|------------------------|--------|
| | <2000 | >=2000 and <2500 | >=2500 and <2750 | >=2750 | <2000 | >=2000 and <2500 | >=2500 and <2750 | >=2750 |
| Length, kms | 28.400 | - | - | - | 28.400 | - | - | - |
| Roughness, mm/km | 1261 | - | - | - | 1460 | - | - | - |
| IRI, m/km | 1.85 | - | - | - | 2.11 | - | - | - |
| Deflection, mm | 0.26 | - | - | - | 0.27 | - | - | - |
| Cracking % | 0.01 | - | - | - | 0.11 | - | - | - |
| Raveling % | 0.01 | - | - | - | 0.03 | - | - | - |
| Rut Depth, mm | 2.20 | - | - | - | 2.26 | - | - | - |
| Patching, % | 0.02 | - | - | - | 0.03 | - | - | - |
| Potholes, % | 0.00 | - | - | - | 0.00 | - | - | - |
| BT Crust, mm | 130 | - | - | - | 130 | - | - | - |
| Granular Crust, mm | 350 | - | - | - | 350 | - | - | - |

6.3.5 Options for MM Schedule

Based on the requirements of CA, various options have been considered to be used as responsive overlays triggered at specified level of roughness of 2750mm/km. Micro surfacing has also been considered to examine its feasibility for major maintenance.

Following options were considered in the analysis:

- ✓ Base Case: Micro Surfacing at Roughness of 2750mm/km with regular maintenance It is pertinent to note that Base alternative is included as "Do nothing Scenario" for the purpose of analysis in model. It is not be reckoned with.
- ✓ Opt-1: Responsive Mill & Overlay of 40mm BC whenever roughness is >2750mm/km with regular maintenance

6.3.6 ROUGHNESS PROGRESSION

Roughness progression for each section under each alternative maintenance option has been done using the deterioration models in HDM-4. Following graphs represents the roughness progression for each alternative:




Figure 1: Average Roughness in LHS (UP) Carriageway (No OL < 2000mm/km)




Figure 2: Average Roughness in RHS (DN) Carriageway (No OL < 2000mm/km)

6.4 M&M SCHEDULE

Looking at the present condition, progression of traffic with actual traffic growth rates, it is felt prudent to consider 40mm OL as the preferred option, with certain percentage of additional DBM in subsequent cycles. Adopted MM schedule for the project is as below

Table 33: Adopted MM schedule for the project for LHS & RHS

LHS Carriageway (Obtained Vs Adjusted)

| Obtained | | | | | Adjusted | | | | |
|-----------|------------|------------------|--------------------|--------|----------|------------------|--------------------|--------|---------|
| LHS | <2000 | >=2000 and <2500 | >=2500 and <2750mm | >=2750 | <2000 | >=2000 and <2500 | >=2500 and <2750mm | >=2750 | Remarks |
| Criteria: | No Overlay | | | | | | | | |
| Length: | 28.400 | | | | 28.400 | | | | |
| Year | | | | | | | | | |
| 2026 | | | | | | | | | |
| 2027 | | | | | | | | | |
| 2028 | | | | | | | | | |
| 2029 | | | | | | | | | |
| 2030 | | | | | | | | | |
| 2031 | | | | | | | | | |
| 2032 | | | | | | | | | |
| 2033 | | | | | 40mm | | | | 10% DBM |
| 2034 | | | | | | | | | |
| 2035 | 1 | | | | | | | | |
| 2036 | | | | | | | | | |
| 2037 | | | | | | | | | |
| 2038 | | | | | | | | | |
| 2039 | | | | | | | | | |
| 2040 | | | | | 40mm | | | | |
| 2041 | | | | | | | | | |

RHS Carriageway (Obtained Vs Adjusted)

| Obtained | | | | | Adjusted | | | | |
|-----------|------------|------------------|--------------------|--------|----------|------------------|--------------------|--------|---------|
| RHS | <2000 | >=2000 and <2500 | >=2500 and <2750mm | >=2750 | <2000 | >=2000 and <2500 | >=2500 and <2750mm | >=2750 | Remarks |
| Criteria: | No Overlay | | | | | | | | |
| Length: | 28.400 | | | | 28.400 | | | - | |
| Year | | | | | | | | | |
| 2026 | | | | | | | | | |
| 2027 | | | | | | | | | |
| 2028 | | | | | | | | | |
| 2029 | | | | | | | | | |
| 2030 | | | | | | | | | |
| 2031 | | | | | | | | | |
| 2032 | | | | | | | | | |
| 2033 | | | | | 40mm | | | | 10% DBM |
| 2034 | | | | | | | | | |
| 2035 | 1 | | | | | | | | |
| 2036 | | | | | | | | | |
| 2037 | | | | | | | | | |
| 2038 | | | | | | | | | |
| 2039 | | | | | | | | | |
| 2040 | | | | | 40mm | | | | |
| 2041 | | | | | | | | | |

In a nutshell, final recommendations are as summarized below.

| Side: | Cycle-1: FY 2033 | Cycle-2: FY2040 |
|-------|---------------------------------|-----------------|
| LHS | 40mm BC+ 50mm DBM in 10% length | 40mm BC |
| RHS | 40mm BC+ 50mm DBM in 10% length | 40mm BC |

6.5 STRUTURAL PERIODIC MAINTENACE

Expansion joints:

- Visual inspection is shall be carried out to check for seal breakages, Armor angle, Weld failures, cracks between deck & Expansion joints concrete and Joints filled with debris.
- In the absence of records pertaining to Expansion joint replacements it is highly difficult to predict the date of replacement needed for compliance to IRC codal requirements. However, periodic maintenance is considered.

Bearings:

- All types of Bearings are considered for periodic maintenance.

Wearing Coat:

- Wearing coat is a very weak component on the bridge structure which is subjected to severe deterioration due to Loading, Environment etc. This requires periodic maintenance and is considered in BOQ.

Periodic Maintenance strategy for Replacement of Bearings & Expansion joint:

Below strategy has been considered for periodic major maintenance of the structures.

| S.No | Description | |
|------|---------------|----------------------------------|
| 1 | Old structure | Retained at the time of 6 laning |
| 2 | New Structure | Constructed during the 6 laning |

| Age | Description | Item | structures-Assumption-MMR | |
|-----|---|--------|--------------------------------------|------|
| | | | % of Replacement of Major components | |
| | | | 2033 | 2040 |
| New | Super structure lifting with Pot bearings | Pot | 10% | 40% |
| New | Super structure lifting with Elastomeric bearings | Ela | 10% | 40% |
| New | Super structure lifting with Rocker bearings | Rocker | 0% | 0% |
| Old | Super structure lifting with Pot bearings | Pot | 30% | 40% |
| Old | Super structure lifting with Elastomeric bearings | Ela | 30% | 40% |
| Old | Super structure lifting with Rocker bearings | Rocker | 30% | 40% |
| New | Pot bearing cost | Pot | 10% | 40% |
| New | Elastomeric bearing cost | Ela | 10% | 40% |
| New | Rocker bearing cost | 0 | 0% | 0% |
| Old | Pot bearing cost | Pot | 30% | 40% |
| Old | Elastomeric bearing cost | Ela | 30% | 40% |
| Old | Rocker bearing cost | 0 | 30% | 40% |
| New | Expansion joint Replacement | 0 | 13% | 50% |
| Old | Expansion joint Replacement | 0 | 38% | 50% |
| New | Others | 0 | 13% | 50% |
| Old | Others | 0 | 38% | 50% |

CHAPTER 7. COST

Cost Component for various items and activities have been worked out by considering the Best Industry practice and most appropriate methods. Detailed quantities for work items have been estimated based on the details presented in previous chapters for various heads.

The gist of the cost components considered are presented below:

- Immediate Repair's Cost
- Routine Maintenance Cost
- Incident Management Cost
- Periodic Maintenance Cost
- Operations Cost
- Year by Year total O&M Costs

7.1 RATE ANALYSIS

Detailed rate analysis has been carried out based on MORTH guidelines to arrive at the unit rates of various items. Material rates and their leads from the project corridor are considered as per the material investigations done on the project road. Summary of unit rates arrived at are presented in table below:

Table 34: Major Material cost

| Sl.no | Description | Units | Source | Basic rate excluding Transportation & GST | Lead in Kms |
|-------|----------------|-------|---------|---|-------------|
| 1 | VG-40 (CAPEX) | MT | Kochi | 52610 | 214 |
| 2 | VG-30 (MMR)-SR | MT | Kochi | 44966 | 214 |
| 3 | PMB - CAPEX | MT | Kochi | 59466 | 214 |
| 4 | PMB-MMR | MT | Kochi | 53520 | 214 |
| 5 | Good earth | Cu.m | BA | 39 | 8 |
| 6 | 40 mm | Cu.m | Crusher | 1066 | 41 |
| 7 | 20 mm | Cu.m | Crusher | 1244 | 41 |
| 8 | 12 mm | Cu.m | Crusher | 1244 | 41 |
| 9 | 6 mm | Cu.m | Crusher | 1244 | 41 |
| 10 | Dust | Cu.m | Crusher | 960 | 41 |
| 11 | M sand | Cu.m | Crusher | 1599 | 41 |
| 12 | Bitumen 60/70 | MT | Kochi | 49830 | 214 |
| 13 | Bitumen 80/100 | MT | Kochi | 48210 | 214 |
| 14 | CRMB-55 | MT | Kochi | 50830 | 214 |
| 15 | CRMB-55-MMR | MT | Kochi | 53520 | 214 |
| 16 | SS1 | MT | Kochi | 48000 | 214 |
| 17 | Steel | MT | CALICUT | 87000 | 8 |
| 18 | HTS Strands | MT | CALICUT | 80000 | 8 |
| 19 | Cement | MT | CALICUT | 6900 | 8 |
| | VG-40 (MMR)* | MT | Kochi | 47466 | 214 |

Note: * For future asphalt pavement rehabilitation works, a normative standardized cost for Bitumen (VG-40) has been determined based on historical bitumen rates from August 2020 to April 2025. But, Presently Bitumen Capex cost is considered for MMR also.

| S no | Item | Unit | Rate (INR) Excluding GST |
|------|---------------------------------|------|-----------------------------|
| 1 | BC - G1-VG-40-CAPEX | Cum | 12,465 |
| 2 | BC - G1-VG-40-MMR | Cu.m | 11,746 |
| 3 | PMB-CAPEX | Cu.m | 13,502 |
| 4 | PMB-MMR-Gr1 | Cu.m | 12,603 |
| 5 | Tack coat on bituminous surface | Sqm | 15 |
| 6 | DBM G-1-VG-40 | Cum | 10,260 |
| 7 | Tack coat on granular | Sqm | 16 |
| 8 | Prime Coat | Sqm | 47 |
| 9 | WMM | Cum | 3,000 |
| 10 | GSB G-2 | Cum | 2,934 |
| 11 | CTSB | Cu.m | 3,576 |
| 12 | CTB | Cu.m | 3,865 |
| 13 | PQC | Cu.m | 8,531 |
| 14 | DLC | Cu.m | 4,883 |
| 15 | SG | Cum | 525 |
| 16 | Road Marking | Sqm | 585 |
| 17 | Embankment - borrow | Cum | 506 |
| 18 | Embankment - Excavation | Cum | 87 |
| 19 | Select Fill | Cum | 577 |
| 20 | RE wall | Sqm | 4,065 |
| 21 | Filter Media | Cum | 1,622 |
| 22 | M15 | Cum | 6,942 |
| 23 | M20 | Cum | 7,763 |
| 24 | M25 | Cum | 8,363 |
| 25 | M30 | Cum | 8,228 |
| 26 | M35 | Cum | 8,573 |
| 27 | M40 | Cum | 8,709 |
| 28 | PSC M45 | Cum | 10,451 |
| 29 | PSC M50 | Cum | 12,808 |
| 30 | PSC M55 | Cum | 12,964 |
| 31 | HYSD | MT | 1,24,422 |
| 32 | HT strand | MT | 1,60,660 |

NOTE: 1. Item rates are considered for small projects

2. Labour: Central Minimum Wages as on April'2025 for "C Area" Category of construction workers

7.2 BALANCE WORK COST

There are certain lengths as said in Chapter-1 for Main carriageway and Service Road works are yet to be completed along with ancillary works related to Structures and Toll Plaza. These balance works are quantified as on 31.03.2025 are presented as below.

Table 35: Summary of balance work cost

| S.No | Item | Unit | Total Qty | Rate in Rs | Amount in Rs |
|------|-------------------------|------|-----------|------------|--------------|
| 2 | Embankment Cut | Cu.m | 54,987 | 92 | 50,47,846 |
| 3 | Embankment Fill | Cu.m | 24,924 | 71 | 17,64,615 |
| 4 | Sub Grade (SG) | Cu.m | 25,256 | 378 | 95,56,790 |
| 5 | Granular Sub Base (GSB) | Cu.m | 1,826 | 2,561 | 46,75,148 |

| S.No | Item | Unit | Total Qty | Rate in Rs | Amount in Rs |
|------|-----------------------------------|------|-----------|------------|--------------|
| 6 | Cement Treated Sub Base (CTSB) | Cu.m | 9,924 | 3,199 | 3,17,48,822 |
| 7 | Wet Mix Macadam (WMM) | Cu.m | 7,111 | 2,646 | 1,88,15,997 |
| 9 | Prime Coat | Sqm | 47,405 | 45 | 21,19,015 |
| 10 | Tack Coat on Granular Surface | Sqm | 47,405 | 15 | 7,22,456 |
| 11 | Dense Bituminous Macadam (DBM) | Cu.m | 4,802 | 9,342 | 4,48,56,247 |
| 12 | Tack Coat on Bituminous Surface | Sqm | 77,123 | 14 | 10,78,176 |
| 13 | Bituminous Concrete | Cu.m | 8,739 | 12,746 | 11,13,78,190 |
| 14 | Dry lean concrete (DLC) | Cu.m | 1,673 | 4,514 | 75,53,460 |
| 15 | Pavement Quality Concrete (PQC) | Cu.m | 3,137 | 8,109 | 2,54,34,677 |
| 19 | RE wall | Sqm | 1,349 | 3,252 | 43,86,672 |
| 20 | Excavation | Cu.m | 830 | 127 | 1,05,511 |
| 21 | PCC M15 | Cu.m | 55 | 6,849 | 3,75,983 |
| 22 | Friction Slab with Crash Barrier | Rmt | 550 | 25,506 | 1,40,28,561 |
| 23 | Selected Fill | Cu.m | 1,985 | 454 | 9,01,341 |
| 24 | Filter media | Cu.m | 323 | 1,622 | 5,24,319 |
| 25 | Geotextile | Sqm | 1,349 | 263 | 3,54,765 |
| 30 | Covered drain | Rmt | 8,109 | 13,637 | 11,05,83,532 |
| 31 | Drain @ Toll Plaza | Rmt | 1,326 | 13,637 | 1,80,88,297 |
| 39 | Road Marking | Sqm | 9,992 | 565 | 56,45,552 |
| 41 | Road Studs | No.s | 29,686 | 254 | 75,40,188 |
| 42 | Delineators | No.s | 569 | 685 | 3,89,765 |
| 43 | Solar Blinkers | No.s | 81 | 35,000 | 28,35,000 |
| 46 | Kerb | Rmt | 21,550 | 265 | 57,10,708 |
| 47 | Kerb Painting | Sqm | 113 | 124 | 14,052 |
| 52 | New jersey Barrier | Rmt | 124 | 6,508 | 8,06,942 |
| 54 | Pedestrian Guard Rail (PGR)/Ms HR | Rmt | 51,322 | 3,878 | 19,90,26,716 |
| 62 | Chequered tiles | Sqm | 149 | 800 | 1,19,424 |
| 69 | Double Arm Lighting | No.s | 149 | 63,721 | 94,94,429 |
| 70 | High mast Lighting | No.s | 4 | 12,00,000 | 48,00,000 |
| 71 | Lighting @ underpass Locations | No.s | 510 | 800 | 4,08,000 |
| 73 | Bus Shelters | No.s | 22 | 1,50,000 | 33,00,000 |
| 75 | Boundary Fencing | Rmt | 620 | 2,183 | 13,53,460 |
| 77 | 5th km | No.s | 10 | 6,739 | 67,390 |
| 78 | Km Stones | No.s | 46 | 3,847 | 1,76,962 |
| 79 | Hm Stones | No.s | 230 | 1,141 | 2,62,430 |
| 82 | Sign Boards | No.s | 1,210 | 9,283 | 1,12,32,430 |
| 88 | Overhead Gantry boards | No.s | 13 | 18,00,000 | 2,34,00,000 |
| 89 | Rainwater Harvesting | No.s | 12 | 2,00,000 | 24,00,000 |
| 90 | Patrolling Vehicles | No.s | 2 | 15,00,000 | 30,00,000 |
| 91 | Ambulances | No.s | 2 | 40,00,000 | 80,00,000 |
| 92 | Crane 20Tonne | No.s | 2 | 35,00,000 | 70,00,000 |
| 93 | Admin Building Area | Sqm | 119 | 17,500 | 20,87,358 |
| 94 | Traffic Aid Post (TAP) | Sqm | 115 | 12,000 | 13,74,840 |

| S.No | Item | Unit | Total Qty | Rate in Rs | Amount in Rs |
|---|--|------|-----------|------------|--------------|
| 97 | Toll Booth Cabin Area | Sqm | 2 | 75,000 | 1,50,000 |
| 98 | Canopy Area/Roofing | Sqm | 1,016 | 1,050 | 10,66,800 |
| 101 | Generator Rooms | Sqm | 45 | 7,500 | 3,34,500 |
| 113 | Toilet Blocks | Sqm | 157 | 15,000 | 23,48,340 |
| 136 | Excavation | Cu.m | 1,434 | 127 | 1,82,370 |
| 138 | PCC-M15 | Cu.m | 992 | 6,849 | 67,92,015 |
| 141 | RCC-M30 | Cu.m | 686 | 8,317 | 57,06,108 |
| 142 | RCC-M35 | Cu.m | 172 | 8,479 | 14,58,857 |
| 157 | Reinforcement steel | MT | 17 | 1,24,171 | 21,27,787 |
| 165 | RCC-25 | Cu.m | 2 | 8,746 | 18,104 |
| 166 | RCC-30 | Cu.m | 364 | 8,797 | 32,06,267 |
| 167 | RCC-35 | Cu.m | 232 | 8,968 | 20,80,074 |
| 170 | Reinforcement steel | MT | 96 | 1,24,481 | 1,19,15,296 |
| 176 | RCC-40 | Cu.m | 1,738 | 10,056 | 1,74,76,291 |
| 183 | Reinforcement steel | MT | 301 | 1,24,791 | 3,75,09,174 |
| 184 | Structural Steel | MT | 275 | 1,24,088 | 3,41,84,432 |
| 187 | Approach Slab-P-M-15 | Cu.m | 41 | 6,849 | 2,81,754 |
| 188 | Approach Slab-P-M-30 | Cu.m | 122 | 10,157 | 12,34,990 |
| 193 | Gap slab-M-40 | Cu.m | 227 | 10,056 | 22,77,706 |
| 195 | Tar paper | Sqm | 70 | 200 | 13,970 |
| 202 | Filler type | Rmt | 55 | 62 | 3,410 |
| 203 | Strip seal | Rmt | 196 | 11,208 | 21,94,526 |
| 205 | Modular Strip seal | Rmt | 46 | 21,514 | 9,81,038 |
| 206 | Rubber Sealant | Rmt | 384 | 200 | 76,888 |
| 207 | Crash Barrier-M40 | Rmt | 4,713 | 5,916 | 2,78,79,872 |
| 208 | RCC Hand rail | Rmt | 1,167 | 3,878 | 45,25,153 |
| 211 | Footpath | Sqm | 3,277 | 777 | 25,46,989 |
| 213 | WC(mastic) 25mm | Sqm | 10,526 | 1,838 | 1,93,42,088 |
| 215 | WC(BC) | Cum | 526 | 11,746 | 61,81,929 |
| 217 | Drainage spouts | No.s | 178 | 3,997 | 7,11,466 |
| 218 | PVC pipe down take/for cables | Rmt | 442 | 300 | 1,32,660 |
| 219 | Weep Holes | No.s | 2,716 | 350 | 9,50,737 |
| 220 | Back filling | Cu.m | 95 | 150 | 14,269 |
| 221 | Filter Media | Cu.m | 268 | 1,359 | 3,64,647 |
| 231 | Pipe Laying NP4 1200mm Dia | Rmt | 19 | 12,151 | 2,31,477 |
| 235 | Steel Handrailing in FOB | Kg | 17,977 | 500 | 89,88,519 |
| 237 | Acrylic Elastomeric Coating for Exposed Concrete | Sqm | 1,45,227 | 300 | 4,35,67,975 |
| 238 | Poly Carbonate Sheet on FOB | Sqm | 1,893 | 550 | 10,41,381 |
| Sub-Total Cost | | | | | 96,46,45,921 |
| Contingencies @ 3% | | | | | 2,89,39,378 |
| Balance Works Completion Cost (excluding GST 18%) in Rs | | | | | 99,35,85,299 |
| Balance Works Completion Cost (excluding GST 18%) in Rs Cr | | | | | 99.4 |

7.3 IMMEDIATE REPAIRS COSTS

Costs associated with immediate repairs are estimated based on the detailed asset inventory and condition assessment surveys, Pavement condition and structural condition assessment surveys. Items which are not executed as part of scope or in damaged condition have been considered for immediate costs as a part of 1-year capex. Following items are mainly considered for immediate costs:

- Scope which is not executed
- Road work items
- Bridge Work Items
- Pavement Rehabilitation works
- Structural Rehabilitation works
- Drainage Works
- Slope Protection works
- Safety Works

Summary of Immediate costs are included in table below:

Table 36: Summary of Initial Capex Cost

| S.no | Description | Unit | Amount (Rs.) | Remarks |
|-------------------------------------|---------------------------------|------|-----------------------|--------------------------------------|
| 1 | Immediate Repair's (Highway) | LS | - | |
| 2 | Immediate Repair's - Structures | LS | - | |
| 3 | TMS | LS | 2,73,50,496 | Cost towards reduced lanes |
| 4 | ATMS | LS | 5,04,94,850 | Total ATMS work is still in progress |
| 5 | Cost of balance works | LS | 99,35,85,299 | - |
| Sub-Total | | | 1,07,14,30,645 | |
| Total cost including 18% GST | | | 1,26,42,88,161 | |
| Total Capex cost in Crs | | | 126.43 | |

The cost for TMS works is as follows:

| S No. | Activity | Cost of equipment (Excluding Tax) |
|-------|-------------------------|-----------------------------------|
| 1 | TMS works of Toll Plaza | 2,73,50,496 |

Note: Initial capital cost of TMS equipment considered for 18 lanes.

The cost for ATMS works is as follows:

| S No. | Activity | Capital cost of complete works (Excluding Tax) |
|-------|--------------------------------------|--|
| 1 | ATMS Capital Cost for Complete works | 5,04,94,850 |

7.4 ROUTINE MAINTENANCE & INCIDENT MANAGEMENT COSTS

Routine maintenance costs include general maintenance costs of road elements, bridge elements and road furniture and appurtenances. This can be mainly divided into two parts as:

- ✓ General Maintenance of Works
- ✓ Repairs to Highway & Bridge Elements

7.4.1 General Routine Maintenance

General Routine Maintenance of Roads generally include following items:

- Cleaning of Project facilities
- Structures cleaning,
- Cleaning of ROW
- Cleaning and Maintenance of Toll Plaza
- Unlined Drain Maintenance
- Lined Drain Maintenance
- Maintenance of Highway Lighting at Toll Plaza and other project locations
- Median Plantation maintenance & Avenue plantation maintenance:
- Maintenance of Road Furniture
- Maintenance of Road Safety Items

The above items are estimated by considering the detailed break-up of following items:

- Manpower including Managers/Labour etc
- Vehicles for Labour Transport/Water Tankers/Sweeping Machines Etc
- Resources/Equipment's such as grass cutters, tools, jet sprayers, hydraulic trimmers etc

7.4.2 Repairs to Highway & Bridge Works

Repairs to highway and bridge works have been estimated based on the assumed quantities (Percentage basis) of execution for every year.

These items include the following:

| | |
|---|---|
| 1 | Providing treatment for sealing of road surface / isolated cracks at scattered locations |
| | i) covered with 6.7 mm size stone chipping @ 0.1 cum/ 10 sqm. |
| | ii) covered with dry coarse sand passing through 2.36 mm sieve and retained on 180-micron sieve @ 0.03 cum/10 sqm heated to 600 C |
| | iii) filling discrete cracks with slow curing bitumen emulsion as per Technical Specification Clause 3004.3.3 |
| 2 | Providing treatment to bleeding bituminous surface at scattered locations |
| 3 | Providing localized repair to rutted portion and edge breaking of bituminous surface |
| 4 | Providing treatment and repair to pot-holes and patch work |
| 5 | Providing and laying dense bituminous macadam using bitumen grade VG 40 complete as per Technical Specification Clause 507 |

| | |
|----|---|
| 6 | Proving and laying bituminous concrete (asphaltic concrete) |
| | (a) Using bitumen (VG-40) as per IRC: SP: 53 |
| 7 | Road Roughness survey |
| 8 | Turfing on embankment slopes and at all other Project Facilities |
| 9 | Providing repair to stone pitching/apron at scattered locations |
| 10 | Rain Cuts Maintenance: Restoration of rain cuts soil, moorum, gravel or a mixture of these |
| 11 | Providing and laying apron/ stone pitching on slopes of guide bunds/ road embankment / other location |
| 12 | Providing and laying stone aggregate filter material (150 mm compacted thickness) underneath pitching |
| 13 | Unlined drain |
| 14 | Filling in median island with approved materials with all leads and lifts complete as per TS Clause No. 407 |
| 15 | Replacing damaged / broken railing with new pre-cast / cast-in-situ, concrete railing to match with existing design and pattern. |
| 24 | Carrying out repair to road signs including strengthening resetting or otherwise repairing signs and delineators |
| | a) Road sign board mounted on single post |
| | b) Road sign board mounted on double post |
| | c) Overhead/ Gantry Sign boards |
| | d) Delineator |
| 25 | Supplying and fixing at site retro-reflectorised type sign boards/signs |
| | 90cm Equilateral triangle |
| | 60cm circular |
| | 90 cm circular |
| | 90cm high octagon |
| | 80cm x 60cm rectangle |
| | Chevron signs 60cm x 45cm |
| | Place identification signs (Fig 15.7 of IRC 67) |
| | Providing and fixing Object Markers |
| | Providing and fixing of retro-reflectorized Route Marker signs (size 450mm x 600mm) |
| 26 | Hazard Marker Sign : |
| | a) size 90 x 30 cm |
| | b) size 30cm triangular side cluster of red reflectors (screen printed) |
| 27 | Cats Eyes/Raised pavement marker (NMC Nails Less) |
| 28 | Painting two coats on old surface after minor repairs to give an even and smooth surface and printing letters and figures with synthetic enamel paint |
| | a) Hectometer stones |
| | b) Kilometer Stone |
| | c) 5 Kilometer stone |
| | d) Boundary stone |
| | e) Guard stone |
| 29 | Providing painting lettering and fixing of distance measurement stones including dismantling of old damaged/ broken ones, confirming to TS Clause 804 |
| | a) Hectometer stones |
| | b) Kilometer Stone |
| | c) 5 Kilometer stone |
| | d) Boundary stone |
| | e) Guard stone |

| | |
|----|---|
| 30 | Providing and fixing road delineators conforming to TS Clause No. 805 as directed by the Engineer. |
| 31 | Repainting the kerb stones and separation barrier with first quality synthetic enamel paint of approved brand |
| 32 | Painting all types of pavement markings including lines, dashes, arrows etc. on roads as per relevant IRC/MOST standards after cleaning the surface complete in all respects as directed by the Engineer. |
| | a) Hot applied Thermoplastic compound |
| | (i) Lane / Centre Line / Edge Line |
| | (ii) Direction Arrows |
| | (iii) Diagonal Chevrons Markings |
| 33 | Supplying and laying cast-in-situ cement concrete kerb without channel section |
| | a) by Manual/machine including formwork |
| 34 | Major repair / replacement of metal beam crash barrier (W profile guard rails) |
| 35 | Providing and fixing chain link/ welded mesh fencing / square bars fencing |
| 36 | Dismantling the old damaged chain link/welded mesh / square bars fencing and replacing it with new chain link/ welded mesh/square bars fencing |
| 37 | Provision of rumble strips |
| 38 | Shoulder Maintenance: |
| 39 | synthetic enamel paint of approved brand on metal pedestrian guard rail |
| 40 | Dismantling of wearing course |

B. BRIDGES

1. Wearing coat comprising of 50 mm thick BC.
2. Cleaning and adding rubber sealant near expansion joints.
3. Modular Expansion joints.
4. Replacement of Damaged Concrete Railing all complete as per Technical specifications and as directed by the Engineer
5. Provision of an RCC crash barrier (0.35sqm cross sectional area) constructed with M-40 grade concrete including reinforcement
6. Cleaning of rocker & roller bearing using high pressure water jet, free from rust scales, re-setting & greasing the bearings using graphite grease including cost of materials, labour etc., complete.
7. POT PTF Bearings greasing and maintaining (sand plastering).
8. Elastomeric Bearings and maintaining.
9. Cutting of groove of 15 mm x 15 mm along crack and sealing the same with epoxy putty including cost of material, labour etc.
10. Carrying out 50 to 60 mm thick shortcreting using a mix proportion of 1:2:2 (cement: sand:6 mm down aggregate) added with Polypropylene fibers at a dosage rate of 125 gms/bag of cement including cost of labour, material, scaffolding, equipment etc complete.
11. Repair of Floor Aprons, pitching and other protection works
12. Cleaning of Drainage Spouts
13. M-25 Concrete

14. Providing and filling joint sealing compound as per drawings of pourable grade, (Bitumastic sealant in the gap b/w Abutment & Approach slab. As per Technical specifications
15. Providing and laying Filter material underneath pitching in slopes.
16. Providing and laying Pitching on slopes laid over prepared filter media including boulder apron laid dry in front of toe of embankments.
17. Test s UPV, RHT and Load test for span 15m and above as per Schedule I.
18. Vegetation cleaning before and after monsoon.
19. Repair of damaged structure portion due accidents and any others.
20. Level of Service if applicable.

7.4.3 Incident Management Cost

Incident Management & Safety items include the following:

- ✓ ATMS control room operations,
- ✓ Regular patrolling & reaching accident/incident site,
- ✓ providing relief to injured persons including taking them to nearest hospital and attending to the safety requirements at the location (putting cones, safely guide & manage the traffic using signs, safety barricades, etc.),
- ✓ removal of accident /breakdown vehicles, removing of dead animals/birds lying on the highway and loading, unloading, transportation & disposal of surplus material left over by accidental vehicle or otherwise lying on road (on carriageway) and
- ✓ Encroachment prevention & removal with all lead & lifts complete with proper communication equipment,
- ✓ consumables, materials, suitable Towing vehicles, Ambulance, patrolling vehicles and manpower like drivers, helpers, para-medical staff, labours including deployment of crane and all works shall be done as per requirement and as directed by Client representative and as per Relevant Specifications as applicable.

7.5 PERIODIC MAINTENANCE COSTS

Cost towards major maintenance include following:

- ✓ Cost of Periodic maintenance of Pavement based on Finalized MM schedule
- ✓ Cost of Periodic Maintenance of Structures
- ✓ Cost of Periodic replacement of Toll Equipment's & Software
- ✓ Cost of Periodic replacement of ATMS Equipment's & Software

During discussions with the Concessionaire, it was highlighted that the following four major bridges have been descoped and handed over by the Authority to another Agency, with a 10-year Defect Liability Period (DLP). Accordingly, these locations have not been included in the structural MMR cost.

| S. No | Location | Remarks |
|-------|---------------|---|
| 1 | MJB @ 232+836 | LHS Old-Existing bridge & LHS: New-Proposed bridge |
| 2 | MJB @ 235+389 | LHS Old-Existing bridge & LHS: New-Proposed bridge |
| 3 | MJB @ 250+723 | LHS Old-Existing bridge & LHS: New-Proposed bridge |
| 4 | MJB @ 254+887 | LHS Old-Existing bridge & LHS: New-Proposed bridge |

Table 37: Major Maintenance Cost

| Year | Periodic Maintenance | | | | |
|---------------|---|-------------------------------------|---------------------|----------------------|-----------------------------|
| | Functional +Structural overlay MCW+ S/R | Major Maintenance of Rigid Pavement | Replacement of ATMS | Replacement of TMS @ | Structure specified repairs |
| 2026 | - | - | | | - |
| 2027 | - | - | | | - |
| 2028 | 1.05 | - | | | - |
| 2029 | - | - | | | - |
| 2030 | - | - | | | - |
| 2031 | 1.05 | - | | | - |
| 2032 | - | - | | | - |
| 2033 | 64.77 | 0.14 | 3.58 | 1.94 | 2.39 |
| 2034 | - | - | | | - |
| 2035 | - | - | | | - |
| 2036 | 1.05 | - | | | - |
| 2037 | - | - | | | - |
| 2038 | - | - | | | - |
| 2039 | - | - | | | - |
| 2040 | 60.36 | 0.14 | 4.17 | 2.26 | 5.40 |
| 2041 | - | - | | | - |
| Total: | 128.29 | 0.28 | 7.75 | 4.20 | 7.78 |

Note: The amount is Crores inclusive of GST (18%) and without escalation, considering FY2026 rates

7.6 OPERATIONS COSTS

Cost towards Operations include the following:

- Electricity Bill of lighting
- Toll Plaza Operation cost (Not Applicable, as it is a HAM Project)
- ATMS AMC/ Spare Parts Cost
- SPV Costs
- Survey Costs
- Insurance Charges
- Audit Charges
- IE Fee
- Administrative Cost etc

Following table depicts the cost of operations for the project:

Table 38: Summary of 1st Year O&M Cost

| S No | Description | Amount in Crs. | Remarks |
|-----------------------------|---|----------------|---------|
| SPV - Expenditure | | | |
| 1 | SPV staff | 1.01 | |
| 2 | Highway lighting | 2.14 | |
| 3 | Tolling and ATMS AMC/ Spare Parts | 0.31 | |
| 4 | Surveys & Investigations (BBD, Roughness) | 0.11 | |
| 5 | IE fees | 0.98 | |
| 6 | Insurance Charges | 2.05 | |
| 7 | Audit Charges | 0.50 | |
| 8 | Admin cost - Board Meeting Expenses, valuation etc. | 0.34 | |
| Agency - Expenditure | | | |
| 9 | Toll Operation - Agency | - | |
| 10 | Route patrolling | 2.88 | |
| 11 | TAP & MAP | - | |
| 12 | Routine maintenance | 2.33 | |
| 13 | Repair of Road - BoQ Items | 1.73 | |
| 14 | Repair of Structures | 0.29 | |
| Total Amount in CRs | | 14.66 | |

Note: The amount is Crores inclusive of GST (18%) and without escalation, considering FY2026 rates

7.7 TOTAL OPERATION & MAINTENANCE COSTS

Year on year operation cost is summation of following:

- ✓ Immediate Costs
- ✓ Routine Maintenance & Incident Management
- ✓ Periodic Maintenance
- ✓ Operations Cost

Following table presents the summary of Operations & Maintenance cost for the project

Table 39: Cost Abstract

| Project Years | Calendar Year | SUMMARY OF VARIOUS EXPENSES in Rs. Crs | | | | |
|---------------|--------------------|--|--|------------------------------|--|----------------------|
| | | Immediate Repair's Cost | Toll Collection Expenses and Patrolling expenses | Routine Maintenance Expenses | Periodic Maintenance (Functional +Struc Overlay+ Toll collection system) | Total Cost (Rs. Cr.) |
| 1 | 2025-2026 | 126.43 | - | 14.70 | - | 141.13 |
| 2 | 2026-2027 | - | - | 14.66 | - | 14.66 |
| 3 | 2027-2028 | - | - | 14.66 | 1.05 | 15.71 |
| 4 | 2028-2029 | - | - | 14.66 | - | 14.66 |
| 5 | 2029-2030 | - | - | 14.70 | - | 14.70 |
| 6 | 2030-2031 | - | - | 14.66 | 1.05 | 15.71 |
| 7 | 2031-2032 | - | - | 14.66 | - | 14.66 |
| 8 | 2032-2033 | - | - | 14.66 | 72.81 | 87.47 |
| 9 | 2033-2034 | - | - | 14.71 | - | 14.71 |
| 10 | 2034-2035 | - | - | 14.66 | - | 14.66 |
| 11 | 2035-2036 | - | - | 14.66 | 1.05 | 15.71 |
| 12 | 2036-2037 | - | - | 14.66 | - | 14.66 |
| 13 | 2037-2038 | - | - | 14.70 | - | 14.70 |
| 14 | 2038-2039 | - | - | 14.66 | - | 14.66 |
| 15 | 2039-2040 | - | - | 14.66 | 72.33 | 86.99 |
| 16 | 2040-2041 | - | - | 6.86 | - | 6.86 |
| | | | | | | |
| | | | | | | |
| | Total Cost: | 126.43 | - | 226.91 | 148.30 | 501.63 |

Note: The amount is Crores inclusive of GST (18%) and without escalation, considering FY2026 rates

Table 40: Cost Summary

| S. No | Year | EPC & Immediate Repair's Cost | Routine Maintenance | | | | | Periodic Maintenance | | | | | Electricity bill of lighting | SPV Cost | Survey Costs | Insurance charges | Audit charges | IE Fee | Administrative Cost | Total Recurring cost |
|-------|---------------|-------------------------------|---------------------|-------------------|------------------------|---------------------|-------------------|--|-------------------------------------|---------------------|----------------------|-----------------------------|------------------------------|--------------|--------------|-------------------|---------------|--------------|---------------------|----------------------|
| | | | Routine Maintenance | R&R of Road items | Toll and HTMS AMC cost | Incident management | R&R of Structures | Functional +Structural overlay MCW+S/R | Major Maintenance of Rigid Pavement | Replacement of ATMS | Replacement of TMS @ | Structure specified repairs | | | | | | | | |
| 1 | 2026 | 126.43 | 2.33 | 1.73 | 0.31 | 2.88 | 0.29 | 0.00 | - | | | - | 2.14 | 1.01 | 0.15 | 2.05 | 0.50 | 0.98 | 0.34 | 141.13 |
| 2 | 2027 | | 2.33 | 1.73 | 0.31 | 2.88 | 0.29 | 0.00 | - | | | - | 2.14 | 1.01 | 0.11 | 2.05 | 0.50 | 0.98 | 0.34 | 14.66 |
| 3 | 2028 | | 2.33 | 1.73 | 0.31 | 2.88 | 0.29 | 1.05 | - | | | - | 2.14 | 1.01 | 0.11 | 2.05 | 0.50 | 0.98 | 0.34 | 15.71 |
| 4 | 2029 | | 2.33 | 1.73 | 0.31 | 2.88 | 0.29 | 0.00 | - | | | - | 2.14 | 1.01 | 0.11 | 2.05 | 0.50 | 0.98 | 0.34 | 14.66 |
| 5 | 2030 | | 2.33 | 1.73 | 0.31 | 2.88 | 0.29 | 0.00 | - | | | - | 2.14 | 1.01 | 0.15 | 2.05 | 0.50 | 0.98 | 0.34 | 14.70 |
| 6 | 2031 | | 2.33 | 1.73 | 0.31 | 2.88 | 0.29 | 1.05 | - | | | - | 2.14 | 1.01 | 0.11 | 2.05 | 0.50 | 0.98 | 0.34 | 15.71 |
| 7 | 2032 | | 2.33 | 1.73 | 0.31 | 2.88 | 0.29 | 0.00 | - | | | - | 2.14 | 1.01 | 0.11 | 2.05 | 0.50 | 0.98 | 0.34 | 14.66 |
| 8 | 2033 | | 2.33 | 1.73 | 0.31 | 2.88 | 0.29 | 64.77 | 0.14 | 3.58 | 1.94 | 2.39 | 2.14 | 1.01 | 0.11 | 2.05 | 0.50 | 0.98 | 0.34 | 87.47 |
| 9 | 2034 | | 2.33 | 1.73 | 0.31 | 2.88 | 0.29 | 0.00 | - | | | - | 2.14 | 1.01 | 0.17 | 2.05 | 0.50 | 0.98 | 0.34 | 14.71 |
| 10 | 2035 | | 2.33 | 1.73 | 0.31 | 2.88 | 0.29 | 0.00 | - | | | - | 2.14 | 1.01 | 0.11 | 2.05 | 0.50 | 0.98 | 0.34 | 14.66 |
| 11 | 2036 | | 2.33 | 1.73 | 0.31 | 2.88 | 0.29 | 1.05 | - | | | - | 2.14 | 1.01 | 0.11 | 2.05 | 0.50 | 0.98 | 0.34 | 15.71 |
| 12 | 2037 | | 2.33 | 1.73 | 0.31 | 2.88 | 0.29 | 0.00 | - | | | - | 2.14 | 1.01 | 0.11 | 2.05 | 0.50 | 0.98 | 0.34 | 14.66 |
| 13 | 2038 | | 2.33 | 1.73 | 0.31 | 2.88 | 0.29 | 0.00 | - | | | - | 2.14 | 1.01 | 0.15 | 2.05 | 0.50 | 0.98 | 0.34 | 14.70 |
| 14 | 2039 | | 2.33 | 1.73 | 0.31 | 2.88 | 0.29 | 0.00 | - | | | - | 2.14 | 1.01 | 0.11 | 2.05 | 0.50 | 0.98 | 0.34 | 14.66 |
| 15 | 2040 | | 2.33 | 1.73 | 0.31 | 2.88 | 0.29 | 60.36 | 0.14 | 4.17 | 2.26 | 5.40 | 2.14 | 1.01 | 0.11 | 2.05 | 0.50 | 0.98 | 0.34 | 86.99 |
| 16 | 2041 | | 0.77 | 0.57 | 0.10 | 0.95 | 0.10 | 0.00 | - | | | - | 0.71 | 0.33 | 0.11 | 2.05 | 0.50 | 0.32 | 0.34 | 6.86 |
| | Total: | 126.43 | 35.65 | 26.46 | 4.76 | 44.10 | 4.48 | 128.29 | 0.28 | 7.75 | 4.20 | 7.78 | 32.88 | 15.45 | 1.91 | 32.83 | 8.00 | 15.01 | 5.38 | 501.63 |

Note: The amount is Crores inclusive of GST (18%) and without escalation, considering FY2026 rates